The second s
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Avenue, Artesia, NM 88210
District III
1000 Rio Brazos Road, Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505



For temporary pits, closed-loop systems, and below-grade tanks, submit to the appropriate NMOCD District Office. For permanent pits and exceptions submit to the Santa Fe Environmental Bureau office and provide a copy to the appropriate NMOCD District Office.

### Pit, Closed-Loop System, Below-Grade Tank, or Proposed Alternative Method Permit or Closure Plan Application

Type of action: X Permit of a pit, closed-loop system, below-grade tank, or proposed alternative method Closure of a pit, closed-loop system, below-grade tank, or proposed alternative method

Instructions: Please submit one application (Form C-144) per individual pit, closed-loop system, below-grade tank or alternative request

Please be advised that approval of this request does not relieve the operator of liability should operations result in pollution of surface water, ground water or the environment. Nor does approval relieve the operator of its responsibility to comply with any other applicable governmental authority's rules, regulations or ordinances.

Operator: <u>ConocoPhillips Company</u>	OGRID #:_217817_			
Address: <u>3300 N "A" St., Bldg. 6, Midland, TX 79705</u>				
Escility or well name: MCA Unit #409				
ADI Mumber 20.025.28078	OCD Permit Number: $F = 00151$			
U/L or Qtr/Qtr         L         Section _27         Township _17-S	Range <u>32-E</u> County: <u>Lea</u>			
Center of Proposed Design: Latitude	Longitude NAD: X 1927 🗌 1983			
Surface Owner: X Federal 🗌 State Private 🗌 Tribal Trust or Indian Allotment				
<b><u>Pit</u>:</b> Subsection F or G of 19.15.17.11 NMAC	X Closed-loop System: Subsection H of 19.15.17.11 NMAC			
Temporary: Drilling Workover	Drying Pad Tanks X Haul-off Bins Other			
Permanent Emergency Cavitation Steel Pit				
Lined Unlined	Liner type: Thicknessmil			
Liner type: Thicknessmil LLDPE HDPE PVC	Other			
Other String-Reinforced	Seams: 🔄 Welded 🗌 Factory 🗋 Other			
Seams: 🗌 Welded 🗋 Factory 🗌 Other	Volume:bblyd <sup>3</sup>			
Volume:bbl Dimensions: Lx Wx D	Dimensions: Length x Width			
Below-grade tank: Subsection I of 19.15.17.11 NMAC	Fencing: Subsection D of 19.15.17.11 NMAC			
Volume:bbl	Chain link, six feet in height, two strands of barbed wire at top			
Type of fluid:	Four foot height, four strands of barbed wire evenly spaced between one and			
Tank Construction material:	four feet			
Secondary containment with leak detection	Netting: Subsection E of 19.15.17.11 NMAC			
Visible sidewalls, liner, 6-inch lift and automatic overflow shut-off	Screen Netting Other			
Visible sidewalls and liner	Monthly inspections			
Visible sidewalls only	Signs: Subsection C of 19.15.17.11 NMAC			
Other	12'x24', 2' lettering, providing Operator's name, site location, and			
Liner type: Thicknessmil HDPE PVC	emergency telephone numbers			
Other	Signed in compliance with 19.15.3.103 NMAC			
Alternative Method: Submittal of an exception request is required. Exceptions must be submitted to the Santa Fe Environmental Bureau office for consideration	Administrative Approvals and Exceptions: Justifications and/or demonstrations of equivalency are required. Please refer to 19.15.17 NMAC for guidance.			
of approval.	Please check a box if one or more of the following is requested, if not leave blank: Administrative approval(s): Requests must be submitted to the appropriate division district or the Santa Fe Environmental Bureau office for consideration of approval. Exception(s): Requests must be submitted to the Santa Fe			
	Environmental Bureau office for consideration of approval.			

Siting Criteria (regarding permitting): 19.15.17.10 NMAC Instructions: The applicant must demonstrate compliance for each siting criteria below in the application. Recommendations of acceptable source material are provided below. Requests regarding changes to certain siting criteria may require administrative approval from the appropriate district office or may be considered an exception which must be submitted to the Santa Fe Environmental Bureau office for consideration of approval. Applicant must attach justification for request. Please refer to 19.15.17.10 NMAC for guidance. Siting criteria does not apply to drying pads or above-grade tanks associated with a closed- loop system.				
Ground water is less than 50 feet below the bottom of the temporary pit, permanent pit, or below-grade tank. - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells	🗌 Yes 🗌 No			
Within 300 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse or lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark). - Topographic map; Visual inspection (certification) of the proposed site	🗌 Yes 🗌 No			
<ul> <li>Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.</li> <li>(Applies to temporary, emergency, or cavitation pits and below-grade tanks)</li> <li>Visual inspection (certification) of the proposed site; Aerial photo; Satellite image</li> </ul>	□ Yes □ No □ NA			
<ul> <li>Within 1000 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.</li> <li>(Applies to permanent pits)</li> <li>Visual inspection (certification) of the proposed site; Aerial photo; Satellite image</li> </ul>	☐ Yes ☐ No ☐ NA			
<ul> <li>Within 500 horizontal feet of a private, domestic fresh water well or spring that less than five households use for domestic or stock watering purposes, or within 1000 horizontal feet of any other fresh water well or spring, in existence at the time of initial application.</li> <li>NM Office of the State Engineer - iWATERS database search; Visual inspection (certification) of the proposed site</li> </ul>	🗋 Yes 🗌 No			
Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance adopted pursuant to NMSA 1978, Section 3-27-3, as amended. Written confirmation or verification from the municipality; Written approval obtained from the municipality	🗋 Yes 🗌 No			
<ul> <li>Within 500 feet of a wetland.</li> <li>US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site</li> </ul>	🗌 Yes 🗌 No			
<ul> <li>Within the area overlying a subsurface mine.</li> <li>Written confirmation or verification or map from the NM EMNRD-Mining and Mineral Division</li> </ul>	🗋 Yes 🗌 No			
<ul> <li>Within an unstable area.</li> <li>Engineering measures incorporated into the design; NM Bureau of Geology &amp; Mineral Resources; USGS; NM Geological Society; Topographic map</li> </ul>	🗋 Yes 🗌 No			
Within a 100-year floodplain. - FEMA map	TYes No			
Temporary Pits, Emergency Pits, and Below-grade Tanks Permit Application Attachment Checklist:       Subsection B of 19.15.17.9 NMAC         Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached. <ul> <li>Hydrogeologic Report (Below-grade Tanks) - based upon the requirements of Paragraph (4) of Subsection B of 19.15.17.9 NMAC</li> <li>Hydrogeologic Data (Temporary and Emergency Pits) - based upon the requirements of Paragraph (2) of Subsection B of 19.15.17.9 NMAC</li> <li>Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC</li> <li>Design Plan - based upon the appropriate requirements of 19.15.17.12 NMAC</li> <li>Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.13 NMAC</li> <li>Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC</li> </ul> <li>Previously Approved Design (attach copy of design) API Number: or Permit Number:</li>				
Closed-loop Systems Permit Application Attachment Checklist: Subsection B of 19.15.17.9 NMAC				
Closed-loop Systems Permit Application Attachment Checklist:       Subsection B of 19.15.17.9 NMAC         Instructions:       Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.         Geologic and Hydrogeologic Data (required for on-site closure) - based upon the requirements of Paragraph (3) of Subsection B of 19.15.17.9         Siting Criteria Compliance Demonstrations (required for on-site closure) - based upon the appropriate requirements of 19.15.17.10 NMAC         X Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC         X Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC         X Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC         NMAC         Previously Approved Design (attach copy of design)       API Number:				

· ,

· · ·

Permanent Pits Permit Application Checklist: Subsection B of 19.15.17.9 NMAC	
Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the d	ocuments are
<ul> <li>attached.</li> <li>Hydrogeologic Report - based upon the requirements of Paragraph (1) of Subsection B of 19.15.17.9 NMAC</li> <li>Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC</li> <li>Climatological Factors Assessment</li> </ul>	
<ul> <li>Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC</li> <li>Dike Protection and Structural Integrity Design - based upon the appropriate requirements of 19.15.17.11 NMAC</li> <li>Leak Detection Design - based upon the appropriate requirements of 19.15.17.11 NMAC</li> </ul>	
Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC	
Quality Control/Quality Assurance Construction and Installation Plan	
<ul> <li>Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC</li> <li>Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC</li> </ul>	
Nuisance or Hazardous Odors, including $H_2S$ , Prevention Plan	
Emergency Response Plan	
<ul> <li>Oil Field Waste Stream Characterization</li> <li>Monitoring and Inspection Plan</li> </ul>	
Erosion Control Plan	
Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC	
Proposed Closure: 19.15.17.13 NMAC	
Type: X Drilling Workover Emergency Cavitation Permanent Pit Below-grade Tank X Closed-loop System	
Proposed Closure Method: Waste Excavation and Removal X Waste Removal (Closed-loop systems only)	
On-site Closure Method (Only for temporary pits and closed-loop systems)	
In-place Burial On-site Trench Burial Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for co	nsideration)
Siting Criteria (regarding on-site closure methods only): 19.15.17.10 NMAC	
Instructions: Each siting criteria requires a demonstration of compliance in the closure plan. Recommendations of acceptable source material are provided below. Requests regarding changes to certain siting criteria may require administrative approval from the appropriate district office or may be considered an exception which must be submitted to the Santa Fe Environmental Bureau office for consideration of approval. Justifications and/or demonstrations of equivalency are required. Please refer to 19.15.17.10	
NMAC for guidance.	
Ground water is less than 50 feet below the bottom of the buried waste. - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells	☐ Yes ☐ No ☐ NA
Ground water is between 50 and 100 feet below the bottom of the buried waste - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells	□ Yes □ No □ NA
<ul> <li>Ground water is more than 100 feet below the bottom of the buried waste.</li> <li>NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells</li> </ul>	☐ Yes ☐ No ☐ NA
Within 300 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse or lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark). - Topographic map; Visual inspection (certification) of the proposed site	🗋 Yes 🗌 No
Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.	🗌 Yes 🗌 No
- Visual inspection (certification) of the proposed site; Aerial photo; Satellite image	
Within 500 horizontal feet of a private, domestic fresh water well or spring that less than five households use for domestic or stock watering purposes, or within 1000 horizontal feet of any other fresh water well or spring, in existence at the time of initial application. - NM Office of the State Engineer - iWATERS database; Visual inspection (certification) of the proposed site	🗌 Yes 🗍 No
<ul> <li>Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance adopted pursuant to NMSA 1978, Section 3-27-3, as amended.</li> <li>Written confirmation or verification from the municipality; Written approval obtained from the municipality</li> </ul>	🗋 Yes 🗌 No
Within 500 feet of a wetland. - US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site	🗋 Yes 🗌 No
Within the area overlying a subsurface mine. - Written confirmation or verification or map from the NM EMNRD-Mining and Mineral Division	🗌 Yes 🗍 No
<ul> <li>Within an unstable area.</li> <li>Engineering measures incorporated into the design; NM Bureau of Geology &amp; Mineral Resources; USGS; NM Geological Society; Topographic map</li> </ul>	🗋 Yes 🗌 No
Within a 100-year floodplain. - FEMA man	🗋 Yes 🗌 No

Waste Excavation and Removal Closure Plan Checklist: (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the
closure plan. Please indicate, by a check mark in the box, that the documents are attached.
<ul> <li>Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC</li> <li>Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC</li> </ul>
Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings)
Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC
Re-vegetation Plan - based upon the appropriate requirements of Subsection I of 19.15.17.13 NMAC
Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC
Waste Removal Closure For Closed-loop Systems That Utilize Haul-off Bins Only: (19.15.17.13.D NMAC) Instructions: Please indentify the facility
or facilities for the disposal of liquids, drilling fluids and drill cuttings.
Disposal Facility Name: <u>Controlled Recovery, Inc.</u> Disposal Facility Permit Number: <u>R-9166</u> MM-01-000E
On-Site Closure Plan Checklist: (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate,
by a check mark in the box, that the documents are attached.
Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC
Proof of Surface Owner Notice - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC
Construction and Design of Burial Trench (if applicable) based upon the appropriate requirements of 19.15.17.11 NMAC
Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC
Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC
Waste Material Sampling Plan - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings or in case on-site closure standards cannot be achieved)
<ul> <li>Soil Cover Design - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC</li> <li>Re-vegetation Plan - based upon the appropriate requirements of Subsection I of 19.15.17.13 NMAC</li> </ul>
Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC
Operator Application Certification:
I hereby certify that the information submitted with this application is true, accurate and complete to the best of my knowledge and belief.
Name (Print): <u>Celeste G. Dale</u> Title: <u>Regulatory Specialist</u>
Signature: Ullet M. Nach Date: 07/14/08
e-mail address: <u>celeste.g.dale@conocophillips.com</u> Telephone: <u>432-688-6884</u>
OCD Approval: Permit Application (including closure plan) Closure Plan (only)
OCD Representative Signature: Chies William Approval Date:
OCD Representative Signature: Chies William Approval Date:
OCD Representative Signature: <u>his Williams</u> Approval Date: <u>7/16/08</u> Title: <u>Dist. Supervison</u> OCD Permit Number: <u>PI-0D151</u>
OCD Representative Signature: <u>Mis William</u> Approval Date: <u>7/16/08</u> Title: <u>Dist. Supervison</u> OCD Permit Number: <u>PI-0D151</u> Closure Report (required within 60 days of closure completion): Subsection K of 19.15.17.13 NMAC
OCD Representative Signature: <u>his Williams</u> Approval Date: <u>7/16/08</u> Title: <u>Dist. Supervison</u> OCD Permit Number: <u>PI-0D151</u>
OCD Representative Signature:
OCD Representative Signature:       Miis William       Approval Date:       7/16/08         Title:       Dist. Supervison       OCD Permit Number:       P1. 0D151         Closure Report (required within 60 days of closure completion):       Subsection K of 19.15.17.13 NMAC       Closure Completion Date:         Closure Method:       On-Site Closure Method       Alternative Closure Method
OCD Representative Signature:       Miis William       Approval Date:       7/16/08         Title:
OCD Representative Signature:       Miis William       Approval Date: 7/16/08         Title:       Dist. Supervision       OCD Permit Number:       P1-0D151         Closure Report (required within 60 days of closure completion):       Subsection K of 19.15.17.13 NMAC       Closure Completion Date:         Closure Method:       On-Site Closure Method       Alternative Closure Method         If different from approved plan, please explain.       Alternative Closure Method       Please indicate, by a check
OCD Representative Signature:       Mics Illiann       Approval Date: 7/16/08         Title:       Dist. Supervison       OCD Permit Number:       P1 - 00151         Closure Report (required within 60 days of closure completion):       Subsection K of 19.15.17.13 NMAC       Image: Closure Completion Date:         Closure Method:       Image: Closure Completion and Removal       On-Site Closure Method       Alternative Closure Method         If different from approved plan, please explain.       Closure Report Attachment Checklist: Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check mark in the box, that the documents are attached.
OCD Representative Signature:       Mis William       Approval Date:       7/16/08         Title:       Dist. Supervisor       OCD Permit Number:       P1-0D151         Closure Report (required within 60 days of closure completion):       Subsection K of 19.15.17.13 NMAC       Image: Closure Completion Date:         Closure Method:       Image: Closure Method       Alternative Closure Method       Image: Closure Report Attachment Checklist: Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check mark in the box, that the documents are attached.         Proof of Closure Notice       Proof of Closure Notice
OCD Representative Signature:       Mits Illian       Approval Date:       7/16/08         Title:
OCD Representative Signature:       Micis William       Approval Date:       7/16/08         Title:
OCD Representative Signature:       Milia William       Approval Date:       7/16/08         Title:       Dist. Supervisor       OCD Permit Number:       P1:00151         Closure Report (required within 60 days of closure completion):       Subsection K of 19.15.17.13 NMAC       Closure Completion Date:         Closure Method:       Closure Completion Date:       Closure Completion Date:       Closure Completion Date:         Closure Method:       On-Site Closure Method       Alternative Closure Method       If different from approved plan, please explain.         Closure Report Attachment Checklist: Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check mark in the box, that the documents are attached.       Proof of Closure Notice         Proof of Deed Notice (if applicable)       Plot Plan       Plot Plan         Confirmation Sampling Analytical Results       Confirmation Sampling Analytical Results
OCD Representative Signature:       Micis William       Approval Date:       7/16/08         Title:
OCD Representative Signature:       Mits Multisum       Approval Date:       7/16/08         Title:       Dist. Augeurism       OCD Permit Number:       P1-0D151         Closure Report (required within 60 days of closure completion):       Subsection K of 19.15.17.13 NMAC       Closure Completion Date:         Closure Method:       Closure Completion Date:       Closure Completion Date:       Closure Completion Date:         Closure Method:       On-Site Closure Method       Alternative Closure Method       If different from approved plan, please explain.         Closure Report Attachment Checklist: Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check mark in the box, that the documents are attached.       Proof of Closure Notice (if applicable)         Proof of Deed Notice (if applicable)       Plot Plan       Confirmation Sampling Analytical Results         X Waste Material Sampling Analytical Results       X Waste Material Sampling Analytical Results         X Waste Material Sampling and Permit Number       Soil Backfilling and Cover Installation
OCD Representative Signature:       Mis Williams       Approval Date:       7/16/08         Title:       Dist. Supervison       OCD Permit Number:       P1-0D151         Closure Report (required within 60 days of closure completion):       Subsection K of 19.15.17.13 NMAC       Closure Completion Date:         Closure Method:       Closure Completion Date:       Closure Completion Date:       Closure Completion Date:         Closure Report Attachment Checklist:       Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check         mark in the box, that the documents are attached.       Proof of Closure Notice       Proof of Closure Notice         Proof of Closure Notice       Ocnfirmation Sampling Analytical Results       X Waste Material Sampling Analytical Results         X Waste Material Sampling Analytical Results       Soil Backfilling and Cover Installation         Revegetation Application Rates and Seeding Technique       Revegetation Application Rates and Seeding Technique
OCD Representative Signature:
OCD Representative Signature:       Mis Williams       Approval Date:       7/16/08         Title:       Dist. Supervison       OCD Permit Number:       P1-0D151         Closure Report (required within 60 days of closure completion):       Subsection K of 19.15.17.13 NMAC       Closure Completion Date:         Closure Method:       Closure Completion Date:       Closure Completion Date:       Closure Completion Date:         Closure Report Attachment Checklist:       Instructions: Each of the following items must be attached to the closure report. Please indicate, by a check         mark in the box, that the documents are attached.       Proof of Closure Notice       Proof of Closure Notice         Proof of Closure Notice       Ocnfirmation Sampling Analytical Results       X Waste Material Sampling Analytical Results         X Waste Material Sampling Analytical Results       Soil Backfilling and Cover Installation         Revegetation Application Rates and Seeding Technique       Revegetation Application Rates and Seeding Technique
OCD Representative Signature:       Juis Juilians       Approval Date:       7/16/08         Title:
OCD Representative Signature:
OCD Representative Signature:       Juis Juilians       Approval Date:       7/16/08         Title:
OCD Representative Signature:       Milia William       Approval Date:       7/16/08         Title:
OCD Representative Signature:
OCD Representative Signature:       Miis IUUIiiiiii       Approval Date:       7/16/08         Title:
OCD Representative Signature:       Milia William       Approval Date:       7/16/08         Title:
OCD Representative Signature:       Miis IUUIiiiiii       Approval Date:       7/16/08         Title:

#### ConocoPhillips Company Closed Loop System Design, Operating and Maintenance, and Closure Plan

Well: MCA 409

#### Date: 26-June-2008

ConocoPhillips proposes the following plan for design, operating and maintenance, and closure of our proposed closed loop system for the above named well:

1. We propose to use a closed loop system with steel pits, haul-off bins, and frac tanks for containing all cuttings, solids, mud, water, brine, and liquids. We will not dig a pit, nor will we use a drying pad, nor will we build an earth pit above ground level, nor will we dispose of or bury any waste on location.

All drilling waste and all drilling fluids (fresh water, brine, mud, cuttings, drill solids, cement returns, and any other liquid or solid that may be involved) will be contained on location in the rig's steel pits or in hauloff bins or in frac tanks as needed. The intent is as follows:

- We propose to use the rigs's steel pits for containing and maintaining the drilling fluids.
- We propose to remove cuttings and drilled solids from the mud by using solids control equipment and to contain such cuttings and drilled solids on location in haul-off bins.
- We propose that any excess water that may need to be stored on location will be stored in frac tanks.
- 2. Cuttings and solids will be removed from location in haul-off bins by an authorized contractor and disposed of at an authorized facility. For this well, we propose the following disposal facility:

Controlled Recovery Inc, 4507 West Carlsbad Hwy, Hobbs, NM 88240, P.O. Box 388 Hobbs, New Mexico 88241 Toll Free Phone: 877.505.4274, Local Phone Number: 432-638-4076

The physical address for the plant where the disposal facility is located is Highway 62/180 at mile marker 66 (33 miles East of Hobbs, NM and 32 miles West of Carlsbad, NM).

The Permit Number for CRI is R9166 //M-0/-0006

A photograph showing the type of haul-off bins that will be used is attached.

- 3. Mud will be transported by vacuum truck and disposed of at Controlled Recovery Inc at the facility described above.
- 4. Fresh Water and Brine will be hauled off by vacuum truck and disposed of at an authorized salt water disposal well. We propose the following for disposal of fresh water and brine as needed:
  - Nabors Well Services Company, 3221 NW County Rd, Hobbs, NM 88240, PO 5208 Hobbs, NM, 88241, Permit SWD 092. (Well Location: Section 3, T19S R37E)
  - Basic Energy Services, PO Box 1869 Eunice, NM 88231 Phone Number 575 394 2545, Facility located at Hwy 18, Mile Marker 19, Eunice, NM.

Steven O. Moore Staff Drilling Engineer ConocoPhillips Company 600 North Dairy Ashford, Room # 2WL-13022 Houston, TX 77079-1175 Office Phone 832 486 2459 Cell Phone 281 467 7596

# SPECIFICATIONS

## Heavy Duty Split Metal Rolling Lid

FLOOR: 3/16" PL one piece

CROSS MEMBER: 3 x 4.1 channel 16" on center

WALLS: 3/16" PL solid welded with tubing top, inside liner hooks

DOOR: 3/16" PL with tubing frame FRONT: 3/16" PL slant formed

PICK UIP: Standard cable with 2" x 6" x 1/4"

rails, gu sset at each crossmember WHEELS: 10 DIA x 9 long with rease fittings DOOR LATCH: 3 Independent ratchet binders with chains, vertical second latch GASKETS: Extruded rubber seal with metal retainers

WELDS: All welds continuous except substructure crossmembers

FINISH: Coated inside and out with direct to metal, rust inhibiting acrylic enamel color coat HYDROTESTING: Full capacity static test DIMENSIONS: 22'-11" long (21'-8" inside), 99" wide (88" inside), see drawing for height OPTIONS: Steel grit blast and special paint, Ampliroll, Heil and Dino pickup

ROOF: 3/16" PL roof panels with tubing and channel support frame

LIDS: (2) 68<sup>°</sup> x 90" metal rolling lids spring loaded, self raising

ROLLERS: 4" V-groove rollers with delrin bearings and grease fittings OPENING: (2) 60" x 82" openings

with 8" divider centered on container LATCH:(2) independent

à

ratchet binders with chains per lid

GASKETS: Extruded rubber seal with metal retainers



CONT.	A	В
20 YD	41	53
25 YD	53	65
30 YD	65	77



31