

District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		WELL API NO. 30-025-36432 5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> 6. State Oil & Gas Lease No.
2. Name of Operator Tom Brown, Inc.		7. Lease Name or Unit Agreement Name Shelley 34 State 8. Well Number 003
3. Address of Operator P O Box 2608, Midland, TX 79702		9. OGRID Number 023230
4. Well Location Unit Letter <u>B</u> : <u>990</u> feet from the <u>North</u> line and <u>1700</u> feet from the <u>East</u> line Section <u>34</u> Township <u>19S</u> Range <u>37E</u> NMPM Lea County		10. Pool name or Wildcat Skaggs; Drinkard (57000)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3606 GR		

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
 PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
 OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
 COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
 CASING TEST AND CEMENT JOB ☒
 OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

11/10/2003 Drill 7-7/8" hole to 7240'. Ran 169 jt of 5-1/2" 17#, N-80 csg (Total length 7253 set @ 7240') Circ 30 min. Cement w/ 655 sx of Super H + 5% halad 344 + 0.3% CFR-3 + 5# salt, yld 1.69 ppg 13.0. Displace w/ 90 bbl water + 77 bbl mud. Landed plug w/ 500 psi over "ok". Drop bomb open DV tool. Circ 160 sx to pit. Cir 5 hrs. Second Stage 575 sx of Interfill "C" +5# Gilsonite + 1/4# Flocelo, ppg 11.5, yld 2.728. Tail in w/ 100 sx Premium Plus Neat, ppg 14.8, yld 1.324. Displace w/ 77 BW. Close DV tool "ok". Circ 10 sx to pit. Finished job @ 00:00 - 11/11/2003, est. ND BOP. Set 5-1/2 csg slip w/ 100,000. Cut off csg, Lay down BOP, install 11" 3m psi x 7 1/16" 5m tubing head. Clean Pit.

11/11/2003 Release Rig @ 11:00 am CST

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Diane Kuykendall TITLE Operations Asst/Tech DATE 11/14/03

Type or print name Diane Kuykendall E-mail address: dkuykendall@tombrown.com Telephone No. 432-688-9773

(This space for State use)

APPROVED BY Larry W. Wink OC FIELD REPRESENTATIVE II/STAFF MANAGER **NOV 18 2003**
 Conditions of approval, if any