

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-36060
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator Manzano Oil Corporation		6. State Oil & Gas Lease No. VO-6175
3. Address of Operator P.O. Box 2107, Roswell, NM 88202-2107		7. Lease Name or Unit Agreement Name: Three Pete State
4. Well Location Unit Letter <u>A</u> : <u>578</u> feet from the <u>North</u> line and <u>965</u> feet from the <u>East</u> line Section <u>11</u> Township <u>10S</u> Range <u>32E</u> NMPM Lea County		8. Well No. 1
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 4224 GR		9. Pool name or Wildcat Mescalero, North - Cisco

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
- TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
- PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
- OTHER: ☐

SUBSEQUENT REPORT OF:

- REMEDIAL WORK ☐ ALTERING CASING ☐
- COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
- CASING TEST AND CEMENT JOB ☐
- OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

- 11/31/02 MIRU JW Rig #3
- 12/1/02 Spud & Drill 17-1/2" hole @ 3:30 a.m. - TD @ 375 12:30 p.m./run 9 jts, 13-3/8", 61#/ft, J-55 Butress casing (379') - w/notched guide shoe & insert float (4 centralizers) to TD - RU BJ Services & cement w/425 sx Class "C" + 2% CaCl (14.8 ppg/1.34 ft³/sx) Plug down @ 7:30 p.m., circ. 125 sx to pit
- 12/2/02 Drill out in 12-1/4" hole
- 12/8/02 TD @ 3400' - 11:30 p.m.
- 12/9/02 Run 93 jts, 9-5/8", 47#/ft, N-80, LT&C casing (3408') - w/float shoe & float collar (7 centralizers) to TD - RU BJ Services & cement w/1050 sx Poz: 35.63:6.32" 5% NaCl (12.5 ppg/1.99 ft³/sx + 200 sx Class "C" + 2% CaCl (14.8 ppg/1.34 ft³/sx) - Plug down @ 3:30 p.m., Circ 330 sx to pit
- 12/10/02 NU 3M BOP & test to 1000# w/rig pumps - Tested good - Drill out in 7-7/8" hole

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Engineer DATE 3/10/03

Type or print name Toby Solis Telephone No. (505) 623-1996

(This space for State use)

APPROVED BY GARY W. WINK DATE MAR 13 2003
 Conditions of approval, if any: OC FIELD REPRESENTATIVE II/STAFF MANAGER