

Submit 3 Copies To Appropriate District Office
District I
1625 N French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87405
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

RECEIVED

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
June 19, 2008

DEC 16 2008

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBSOCD

WELL API NO.

30-025-37072 ✓

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

WILLIAM TURNER ✓

8. Well Number #7 ✓

9. OGRID Number

14021 ✓

10. Pool name or Wildcat (24150 & 50350) ✓

Eunice-San Andres / Penrose-Skelley-Grayburg

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☒

2. Name of Operator

Marathon Oil Company ✓

3. Address of Operator

5555 San Felipe Houston, Texas 77056

Mail Stop #3308

4. Well Location

Unit Letter **I** **2310'** feet from the **South** line and **990'** feet from the **East** line ✓

Section **29** Township **21-S** Range **37-E** NMPM County **Lea**

11. Elevation (Show whether DR, RKB, RT, GR, etc.

3467' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Resume Production ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Marathon Oil Company has completed installation of a new ESP, and work operations on the William Turner #7 per:

Final Well / Event Summary

- TGSM. MIRU, PU, Unbeam Well, Unlatch on/off tool. POOH w/Rods laying down, Kill Well. ND WH, Unset TAC, NU BOPE.
- TGSM. POOH w/tbg, while swabbing fluid down backside. PU Bit, Scraper & Tubing. Ran down to below perfs, tag @ 4083'. Scan tubing ooh. All tubing scanned at C-2 yellow band.
- TGSM. Pooh w/KS. Put on hanger flange, Torus. PU and put together motor, seal, pump, sensor assembly w recirc tube. RU spoolers, Rih w/tubing and a new ESP system. ND BOPE/Torus, NU WH, installed new tubing/casing assembly.
- RDMO Pulling Unit. Clean location. Well producing from facilities.

Spud Date: 02-AUG-2008

Rig Release Date: 05-AUG-2008

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rick R. Schell TITLE: Regulatory Compliance Representative DATE: 11-DEC-2008

Type or print name: Rick R Schell, E-mail address: RRSCHELL@MarathonOil.com, PHONE: 713-296-3412

For State Use Only

APPROVED BY: [Signature] TITLE

PETROLEUM ENGINEER

DATE

DEC 19 2008

Conditions of Approval (if any):

Marathon Oil Company
Final Well / Event Summary

Page 1 of 1

Legal Well Name: WILLIAM TURNER 07

Common Well Name: WILLIAM TURNER 07

Event Name: RECOMPLETION

Start Date: 9/2/2008

End Date: 9/5/2008

DATE	TMD	24 HOUR SUMMARY
9/2/2008	(ft)	TGSM. MIRU PU. Unbeam Well. Wait for lightning & rain to quit. Unlatch on/off tool. Pooh w/ Rods laying down, Kill Well. ND WH, Unset TAC, NU BOPE Secure Well. SDFN.
9/3/2008	(ft)	TGSM. Pooh w/ tbg while swabbing fluid dn backside. PU Bit, Scraper & Tubing. Ran down to below perfs, tag @ 4083' No fill since 2-08. RU scanners, Scan tbg ooh. All tbg scanned at C-2 yellow band. Secure Well. SDFN.
9/4/2008	(ft)	TGSM Pooh w/ KS. Put on hanger flange, Torus. PU and put together motor, seal, pump, sensor assembly w/ recirc tube. RU spoolers, Rih w/ tbg and new ESP system. ND BOPE/Torus, NU WH, installed new tbg/csg assembly SW, SDFN.
9/5/2008	(ft)	Held Safety Meeting. Wait for well head hookup and pump up time. RDMO Pulling Unit. Clean location. Well Producing to Production Facilities