

RECEIVED**JAN 08 2009****HOBBSOCD**

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

WELL API NO.

30-025-39246

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

37462

7. Lease Name or Unit Agreement Name

PADDY 15 STATE

8. Well Number 1

9. OGRID Number

256512

10. Pool name or Wildcat

WILDCAT; BLINEBRY

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator

CML EXPLORATION, LLC

3. Address of Operator P.O. BOX 890

SNYDER, TX 79550

4. Well Location

Unit Letter N: 900 feet from the SOUTH line and 1800 feet from the WEST lineSection 15Township 17SRange 33E

NMPM

County LEA

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

4173' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐CHANGE PLANS ☐PULL OR ALTER CASING ☐MULTIPLE COMPL ☐DOWNHOLE COMMINGLE ☐OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ALTERING CASING ☐COMMENCE DRILLING OPNS. ☒P AND A ☐CASING/CEMENT JOB ☐OTHER: ☐

13 Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

12/09/08 Moved in & started rigging up Patterson-UTI Drilling Rig #54.

12/10/08 40' - Finished rigging up, picked up BHA & repacked swivel. Spudded well @6:00 a.m. 12/10/08.

12/11/08 1280' - Drilled & surveyed. Bit #1 (12 1/4").

12/12/08 1540' - Drilled & surveyed. Ran 49 jts 8-5/8" 24# J55 ST&C casing, set @1536'. Ran 10 centralizers.

12/13/08 1540' - Cemented w/771 sx class C +4% D20 + 0.25 ppsD29 + 1% S1, tailed w/200 sx class C + 1% S1. Circulated 400 sacks cement to surface. Plug down @7:00 a.m. 12/12/08. Waited on cement. Nipple up & test. Picked up BHA & trip in hole. Tested hydrill & pipe rams. Drilled plug & float collar.

12/14/08 2660' - Drilled & surveyed. (Bit #2 - 7-7/8")

Spud Date


12/10/2008

Rig Release Date:

01/01/2009

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE



TITLE

Engineer


DATE

01/05/09

Type or print name Nolan von RoederE-mail address: vonroedern@cmlexp.comPHONE: 325/573-1938

For State Use Only

APPROVED BY:



TITLE

PETROLEUM ENGINEER

DATE

JAN 12 2009

Conditions of Approval (if any):

12/15/08 3287' - Drilled & surveyed.
12/16/08 3714' - Drilled & surveyed.
12/17/08 4145' - Drilled & surveyed.
12/18/08 4707' - Drilled & surveyed.
12/19/08 5353' - Drilled & surveyed.
12/20/08 5695' - Drilled, surveyed & trip for bit #3 (7-7/8")
12/21/08 6006' - Drilled, surveyed.
12/22/08 6147' - Drilled. Trip out of hole to change BHA & for DST #1.
12/23/08 6147' - DST #1 - slow leak on drill string. Waiting on test tools for DST #2.
12/24/08 6176' - Ran DST #2 & back to drilling. (Bit #4 RR - 7-7/8")
12/25/08 6587' - Drilled & surveyed.
12/26/08 6862' - Drilled & surveyed.
12/27/08 7134' - Drilled & circulated samples.
12/28/08 7257' - Drilled, surveyed & trip for bit #5 (7-7/8")
12/29/08 7516' - Drilled.
12/30/08 7630' - Drilled, surveyed & started logging. Loggers TD @7627'.
12/31/08 7630' - Finished logging & started running 5 1/2" casing.
01/01/09 7630' - Ran 193 jts 5 1/2" 17# N80 LTC casing, set @7599'. Ran 25 centralizers. Cemented w/680 sx 35/65 Poz H w/6% D20, 5% D44, 0.2% D167 & 0.2% D46. Tailed w/480 sx 50/50 Poz H w/2% D20, 5% D44, 0.2% D46 & 0.2% D167. Plug down @3:00 p.m. 12/31/08, held.
RIG RELEASED @1:00 A.M. 01/01/09.