

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr ; Hobbs, NM 88240
District II
1301 W. Grand Ave , Artesia, NM 88210
District III
1000 Rio Brazos Rd ; Aztec, NM 87410
District IV
1220 S. St Francis Dr., Santa Fe, NM
87505

State of New Mexico

Energy, Minerals and Natural Resources

Form C-103

June 19, 2008

RECEIVED

APR 03 2009

OIL CONSERVATION DIVISION

HOBBSOCD

1220 South St. Francis Dr.

Santa Fe, NM 87505

WELL API NO. 30-025-30675
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. K-385-4
7. Lease Name or Unit Agreement Name State 35
8. Well Number 6
9. OGRID Number 013837
10. Pool Name or Wildcat Maljamar; Grayburg-San Andres
11. Elevation (Show whether DR, RKB, RT, GR etc.) 4130' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR, USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☒ Injection

2. Name of Operator
Mack Energy Corporation

3. Address of Operator
P.O. Box 960 Artesia, NM 88210

4. Well Location
Unit Letter N 990 feet from the South line and 1980 feet from the West line
Section 35 Township 17S Range 33E NMPM County Lca

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIALWORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

3/25/2009 Unset packer and layed down 134 jts 2 7/8" IPC tubing Found hole on 4th jt from top. Picked up 130 new jts 2 7/8" IPC and plastic coated AD-1.

3/26/2009 Picked up 5jts and circulated packer fluid, set packer @ 4287' w/135 jts 2 7/8" IPC tibia and tested to 500 psi. Rig down.

Note: Robert Harrison with OCD has original copy of test chart.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jerry W. Sherrell TITLE Production Clerk DATE 4/2/09

Type or print name Jerry W. Sherrell E-mail address: jerrys@mackenergycorp.com PHONE: (575)748-1288

For State Use Only

APPROVED BY: Jerry W. Sherrell TITLE DISTRICT 1 SUPERVISOR DATE APR 07 2009

Conditions of Approval (if any):

