

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
June 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505
RECEIVED
JUN 15 2009
HOBBSOCD

WELL API NO. 30-025-24176
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. NM-4160
7. Lease Name or Unit Agreement Name NVANU "3"
8. Well Number 1
9. OGRID Number
10. Pool name or Wildcat North Vacuum (Abo)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4031.5 GR

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other INJECTION <input checked="" type="checkbox"/>	
2. Name of Operator Sheridan Production Company, LLC	
3. Address of Operator 200 N. Loraine Ste. 530, Midland, TX 79701	
4. Well Location Unit Letter J : 1780 feet from the South line and 1980 feet from the East line Section 1 Township 17S Range 34E NMPM Lea County	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4031.5 GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

MIRU Service Unit & test csg. Found bad spot in csg around 7145' to 7168. Milled out and spot cmt from 7045' to 7269' w/ 20 sxs Class C Tagged cmt @ 7065'. Drilled out to 7265'. Test sqz to 350#. Held good. Set pkr @ 8579' w/ 264 jts. of 2-3/8" tbg. and test @ 500#. Held Okay for 30 min. Acidize w/2500 gals, 15% NEFE & flush w/fresh water.

320# w/4.
Placed on injection.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Sylvia Shoemaker TITLE Regulatory Analyst DATE 6/2/2009

Type or print name Sylvia Shoemaker E-mail address: sshoemaker@sheridanproduction.com PHONE: 432 683-5271

For State Use Only

APPROVED BY: Carol W. Hill TITLE DISTRICT 1 SUPERVISOR DATE JUN 19 2009

Conditions of Approval (if any):

