

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N French Dr., Hobbs, NM 88240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico

Minerals and Natural Resources

Form C-103

June 19, 2008

RECEIVED

APR 21 2009 CONSERVATION DIVISION

1220 South St. Francis Dr.  
Santa Fe, NM 87505

|   |
|---|
| WELL API NO. 30-05-28014  |
| 5. Indicate Type of Lease<br>STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6 State Oil & Gas Lease No  |
| 7 Lease Name or Unit Agreement Name<br>CATO SAN ANDRES UNIT   |
| 8 Well Number 571   |
| 9 OGRID Number 248802   |
| 10 Pool name or Wildcat<br>CATO; SAN ANDRES   |
| 11. Elevation (Show whether DR, RKB, RT, GR, etc.)<br>4112  |

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH  
PROPOSALS)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2 Name of Operator

CANO PETRO OF NEW MEXICO, INC.

3 Address of Operator

801 CHERRY STR, UNIT 25 SUITE 3200 FT WORTH TX 76102

4 Well Location

Unit Letter E 1340 feet from the N line and 150 feet from the W line  
Section 15 Township 08S Range 30E NMPM 27 County CHAVES

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☒ P AND A ☐  
CASING/CEMENT JOB ☒

OTHER ☐

OTHER ☐

13 Describe proposed or completed operations (Clearly state all pertinent details, and give pertinent dates, including estimated date  
of starting any proposed work) SEE RULE 1103 For Multiple Completions. Attach wellbore diagram of proposed completion  
or recompletion

2/28/08 rig up drilling rig and spud in surface drill to 575'

2/29/08 set 565' of surface and cement with 400 sx class C cir to pit.

Wait 8 hrs install BOP and test tih and begin drilling

3/7/08 tooh and run electric log

3/8/08 run 3960' 101 jts 5.5" 15.5 # casing cement with 800sx 35:65 Poz  
and tail in with 350sx 50:50 Poz

Release Rig

Spud Date

2/28/08

Rig Release Date

3/08/08

I hereby certify that the information above is true and complete to the best of my knowledge and belief

SIGNATURE

Collin Strawn

TITLE

Engineer

DATE

4-14-09

Type or print name

Collin Strawn

E-mail address

PHONE

817-698-0900

For State Use Only

APPROVED BY

[Signature]

TITLE

PETROLEUM ENGINEER

DATE

SEP 09 2009

Conditions of Approval (if any)