

State of New Mexico  
Energy, Minerals and Natural Resources

RECEIVED

SEP 17 2009

HOBBSOCD

## CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

WELL API NO.

30-025-39492

5. Indicate Type of Lease

STATE ☒FEE ☐

6. State Oil &amp; Gas Lease No.

303999

7. Lease Name or Unit Agreement Name

PADDY 19 STATE

8. Well Number 5

9. OGRID Number

256512

10. Pool name or Wildcat

WILDCAT G-03 S173318N; YESO

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator

CML EXPLORATION, LLC

3. Address of Operator P.O. BOX 890

SNYDER, TX 79550

4. Well Location

Unit Letter L : 2310 feet from the South line and 940 feet from the West line  
Section 19 Township 17S Range 33E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

4079' GR

## 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐ CHANGE PLANS ☐PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐DOWNHOLE COMMINGLE ☐OTHER: ☐

## SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ P AND A ☐CASING/CEMENT JOB ☒OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

08/17/09 Moved in & started rigging up Patterson-UTI Drilling Rig #54

08/18/09 40' - Finished rigging up, rig repair & performed rig pre-spud inspection.

08/19/09 1110' - Drilled & surveyed. Spudded well @6:00 a.m. MST 08/19/09. Bit #1 - 17½".

08/20/09 1216' - Drilled, surveyed.

08/21/09 1221' - Drilled, circulated & conditioned mud. Bit #2 - 12¼"

08/22/09 1221' - Circulated & condition mud, trip & started running 13-3/8" casing.

08/23/09 1221' - Ran 30 jts of 13-3/8" casing, set @1221'. Ran 10 centralizers. Cemented w/1210 sx of "C" w/2% CaCl, 4% gel & 0.125#/sk celloflakes + 250 sx of "C" w/2% CaCl & 0.004 gps CF-41L. Circulated 270 sx to the pit. Plug down @9:37 a.m. MST 08/23/09. Waited on cement.

Spud Date:

08/19/09

Rig Release Date:

09/08/09

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Area Engineer

DATE

09/14/09

Type or print name

Nolan von Roeder

E-mail address:

vonroedern@cmlexp.com

PHONE:

325/573-1938

For State Use Only

APPROVED BY:

TITLE

PETROLEUM ENGINEER

DATE

SEP 22 2009

Conditions of Approval (if any):

08/24/09 1460' - Nipple up BOP & tested rams, choke manifold & floor valve. Drilled cement & float. Drilled 239'. Bit #3 - 12¼".  
 08/25/09 1800' - Drilled & surveyed. Trip for Bit #4 - 12¼".  
 08/26/09 2355' - Drilled & surveyed. Trip for Bit #5 - 12¼".  
 08/27/09 3159' - Drilled & surveyed.  
 08/28/09 3813' - Drilled & surveyed.  
 08/29/09 4205' - Drilled & trip for bit #6 - 12¼".  
 08/30/09 4808' - Drilled & surveyed.  
 08/31/09 4808' - Ran 120 jts of 8-5/8" 32# casing, set @4802'. Ran 10 centralizers. Cemented w/1725 sx 50/50/10 "C" + 5% salt + 0.125#/sk polyflakes + 0.004 gps CF-41L, tailed w/250 sx "C" + 1% CCl + 0.004 gps CF-41L. Plug down @1:40 am MST 09/01/09. Waited on cement.  
 09/01/09 5120' - Nipple up & test BOP & rams. Drilled cement & float. Drilled 312'. Bit #7 - 7-7/8".  
 09/02/09 5508' - Drilled, surveyed & trip for bit #8 - 7-7/8".  
 09/03/09 6204' - Drilled & surveyed.  
 09/04/09 6309' - Drilled, surveyed & trip for bit #9 - 7-7/8".  
 09/05/09 7085' - Drilled, surveyed & trip for bit #10 - 7-7/8".  
 09/06/09 7138' - Drilled, circulated & logged.  
 09/07/09 7138' TD - Ran 193 jts of 5½" casing, set @7129'. Ran 25 centralizers & 60 turbolizers across pay zones. Cemented w/700 sx of 50/50/2 "C" w/3/10% C12, 5% salt, 1/8#/sk celloflakes + .004 gps CF-41L. Plug down @10:15 pm MST 09/07/09.

**RIG RELEASED @6:00 A.M. MST 09/08/09.**