

Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

Energy, Minerals and Natural Resources

October 13, 2009

RECEIVED

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

2010 FEB 11 AM 11 40

WELL API NO. 30-025-09954	✓
5. Indicate Type of Lease STATE ☒ FEE ☐	✓
6. State Oil & Gas Lease No. B-934	
7. Lease Name or Unit Agreement Name New Mexico State "S"	✓
8. Well Number 104	✓
9. OGRID Number 007673	✓
10. Pool name or Wildcat SWD: San Andreas	✓
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3363' GR	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other DISPOSAL SWD ✓2. Name of Operator
Exxon Mobil Corporation ✓3. Address of Operator
P.O. Box 4358, CORP-MI-0203, Houston, TX 77210

4. Well Location

Unit Letter O : 660 feet from the SOUTH line and 1980 feet from the EAST line

Section 2 Township 22S Range 37E NMPM LEA County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
 TEMPORARILY ABANDON ☒ CHANGE PLANS ☐
 PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
 DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
 COMMENCE DRILLING OPNS. ☐ P AND A ☐
 CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

This Sundry is to report work performed & request approval for packer setting 119' above perf.

1/13/10 - Rig up POOH w/old 2.375" tubing. Tagged fill @ 3882'. Drilled out fill from 3882' - 4048'. Fell through fill @ 4048'. Tagged up again @ 4347'. Cleaned out fill from 4347' to 4731' (final depth). Rigged up Petroplex Acidizing & pumped back acid job (4 stages of acid & 3 stages of rock salt). RIH w/ 113 joints of new 2.375" tubing & packer. When the old packer came out it had lots of corrosion on it so we set new packer at 3589' to ensure we are in good pipe. Loaded casing w/2 1/2" KOL packer fluid ran H-5 Chart on casing for 30 minutes. Test OK (see attached chart) & witnessed by M. Whitaker NMOCD.
 1/29/10 - RDMO

Top open perf is @ 3708' We squeezed perfs from 3660' - 3808' in August of 1980. Then re-perfed some of those squeezed perfs in April of 1995; 3708' - 3818'. With the packer now set at 3589', we are 119' above the top open perf.

Approval of this work & to leave packer where it is set is requested ASAP so we can return well to service & cease water hauling. Sundry filed with District 1 and Santa Fe Office

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE M. Del Pico TITLE Staff Reg Specialist DATE 02/10/2010Type or print name Mark Del Pico E-mail address: mark.delpico@exxonmobil.com PHONE: 281-654-1926

For State Use Only

APPROVED BY [Signature] TITLE STAFF MGR DATE 3-1-10

Conditions of Approval (if any):

Current Wellbore Schematic & Equip.

ExxonMobil Production Company

Well: Nm S State 104

Field: Blinbry-Drinkard-Tubb

Printed: 2/4/2010 Page #1 of 1 Page(s)

Well Header

Lease New Mexico S State	County/District Lea	Territory/State New Mexico	Last Mod By Any wmpric1	Last Mod Date Any (U) 2/4/2010
Surface Legal Location	Land Survey System Township Range Section	Well Identifier 3002509954	ID Surface Location 712C4BC512541F88E04400144...	
Original KB Elevation (ft) 3,362.00	KB-Ground Distance (ft) 9.00	Ground Elevation (ft) 3,353.00	Well Spud Date/Time 2/24/1946	Basin 430

Transform Code: 60106 - Nm S State 104, 2/4/2010 12:59:33 PM

ftKB (MD)	Schematic - Actual	Column List - Actual						
		No.	Des	OD	WT	Grd	ID	Top (MD)
0								
359	2-1 3-1 Perf. 4/28/1995, 3,708-3,755		Nm S State 104 Primary Single	13 3/8				0
2,524								0
3,588	1-1 Perf. 8/1/1980, 3,660-3,808	2-1	Casing Joint(s) Nm S State 104	10 3/4	40.50	H-40	10.050	359
3,589		1-1	Tubing Joint(s) Primary Single	2 3/8	4.60	J-55	1.995	0
3,592								0
3,660	3-1 Perf. 4/29/1995, 3,771-3,792	3-1	Casing Joint(s)	7 5/8	26.40	L-80	6.969	0
3,708		1-2	On-Off Tool	2 3/8				3,588
3,755		1-3	Packer - Retrievable	2 3/8			4.950	3,589
3,771			Perforation					3,708
3,792			Perforation					3,660
3,803			Perforation					3,771
3,808			Remedial / Squeeze					3,660
3,818			Perforation					3,803
3,880			Nm S State 104	6 3/4				2,524
3,895			Perforation					3,880
3,912			Perforation					3,912
3,925			Perforation					3,940
3,940			Perforation					3,970
3,955			Perforation					4,042
3,970			Perforation					3,890
3,995			Perforation					4,075
4,042			Perforation					4,125
4,055			Perforation					4,220
4,075			Perforation					4,275
4,090			Perforation					4,423
4,125			Perforation					4,562
4,220			Perforation					4,717
4,275			Perforation					4,955
4,423			Perforation					4,958
4,562			Perforation					5,050
4,717			Perforation					5,085
4,955			Perforation					5,115
4,958			Perforation					5,180
5,050			Perforation					5,195
5,085			Perforation					
5,115			Perforation					
5,180			Perforation					
5,195			Perforation					

NOTE: To change schematic view, select the schematic tab and choose desired schematic layout from pull down list.

