

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

Energy, Minerals and Natural Resources

CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

WELL API NO.
30-025-06606

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Argo

8. Well Number 010

9. OGRID Number
873

10. Pool name or Wildcat

WSW; San Andres (96221)

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: ☐ Oil Well ☐ Gas Well ☒ Other: WSW

2. Name of Operator

Apache Corporation

3. Address of Operator

303 Veterans Airpark Lane, Suite 3000 Midland, TX 79705

4. Well Location

Unit Letter L : 1880 feet from the South line and 760 feet from the West line

Section 15 Township 21S Range 37E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3453' DF

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ P AND A ☐

CASING/CEMENT JOB ☒

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

While performing routine work on this well a leak was detected and Apache repaired as follows:

10/21/2010 MIRUSU 10/22-25/2010 Make 8-5/8" scraper run. 10/26/2010 Isolate 8-5/8" csg leak.

10/27/2010 RIH & set RBP @ 1500'. Dump 20' sand on RBP. Set Btm Tbg @ 345'. 10/28/2010 Prep to cement.

10/29/2010 Pump 33.5 bbl Class C cmt; circ cmt up 8-5/8". Pump 16.5 bbl cmt down 8-5/8"; circ cmt to surface.

11/01-09/2010 DO cmt; repair csg leak; tag cmt @ 217'. DO cmt; Ret RBP; clean out fill to top of liner.

11/10-15/2010 CO 5-1/2" liner; begin swab. 11/16/2010 Swab

11/17/2010 Acidize San Andres w/1260 bbl HCL, flush w/36 bbl 2% KCL.

11/18/2010 Swab test; run pump in test.

11/19/2010 Pump treatment

11/23/2010 RIH w/ESP 11/24/2010 Install proper well head & land tbg.

11/29/2010 Rebuild well & flowline - POP.

11/30/2010 Adjust surface controls. 12/01/2010 Finish control adjustments; left well pumping.

Spud Date: 07/19/1951

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Reesa Holland TITLE Sr. Engr Tech

DATE 01/24/2011

Type or print name Reesa Holland

E-mail address: Reesa.Holland@apachecorp.com

PHONE: 432/818-1062

For State Use Only

APPROVED BY:

TITLE Staff

DATE 1-31-2011

Conditions of Approval (if any):