Submit One Copy To Appropriate District Office State of New Mexico	Form C-103
Office District I 1301 W. Grand Ave., Artesia, NM 88210 District III 1300 Pie Proves Pd. Artes NM 87410 District III 1300 Pie Proves Pd. Artes NM 87410 Artes NM 87410 State of New Mexico Energy, Minerals and Natural Resource CONSERVATION DIVISION District III 1300 Pie Proves Pd. Artes NM 87410 Artes NM 87410 Artes NM 87410 State of New Mexico Energy, Minerals and Natural Resource 201 CONSERVATION DIVISION 202 District III 1000 Pie Proves Pd. Artes NM 87410 District III 1000 Pie Proves Pd. Artes NM 87410 Artes NM 87410	WELL API NO. 20 202 2025 7
District II 1301 W. Grand Ave. Artesia NM 88210 OIL CONSERVATION DIVISION	WELL API NO. 30-025-29951
District III JAN 28 2011220 South St. Francis Dr. 1000 Rio Brazos Rd., Aztec, NM 87410	5. Indicate Type of Lease STATE X FEE
District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505	6. State Oil & Gas Lease No.
87505	B-2229
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH	7. Lease Name or Unit Agreement Name Philmex
PROPOSALS.) 1. Type of Well: XOil Well Gas Well Other	8. Well Number 22
2. Name of Operator ConocoPhillips Company	9. OGRID Number 217817
3. Address of Operator 3300 N "A" St, Bldg 6 Midland, TX 79705	10. Pool name or Wildcat
	Maljamar; Grayburg-San Andres
4. Well Location Unit Letter E : 1980 feet from the North line and 810 feet from the West line	
Unit Letter <u>E</u> : 1980 feet from the <u>North</u> line and <u>810</u> feet from the <u>West</u> line Section 27 Township 17S Range 33E NMPM County Lea	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4162'	
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data	
PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL \	SUBSEQUENT REPORT OF: NORK
TEMPORARILY ABANDON	E DRILLING OPNS. □ P AND A ☑
PULL OR ALTER CASING MULTIPLE COMPL CASING/CEI	MENT JOB
OTHER:	is ready for OCD inspection after P&A
All pits have been remediated in compliance with OCD rules and the terms of the Operator's pit permit and closure plan. Rat hole and cellar have been filled and leveled. Cathodic protection holes have been properly abandoned.	
A steel marker at least 4" in diameter and at least 4' above ground level has been set in concrete. It shows the	
OPERATOR NAME A CACE NAME WELL NUMBER A RENUMBER ON A PERMANER OF THE PROPERTY OF	
OPERATOR NAME, LEASE NAME, WELL NUMBER, API NUMBER, QUARTER/QUARTER LOCATION OR UNIT LETTER, SECTION, TOWNSHIP, AND RANGE. All INFORMATION HAS BEEN WELDED OR	
PERMANENTLY STAMPED ON THE MARKER'S SURFACE.	
The location has been leveled as nearly as possible to original ground contour and has been cleared of all junk, trash, flow lines and	
other production equipment. Anchors, dead men, tie downs and risers have been cut off at least two feet below ground level.	
If this is a one-well lease or last remaining well on lease, the battery and pit location(s) have been remediated in compliance with	
OCD rules and the terms of the Operator's pit permit and closure plan. All flow lines, from lease and well location.	production equipment and junk have been removed
All metal bolts and other materials have been removed. Portable bases have been	removed. (Poured onsite concrete bases do not have
to be removed.)	
All other environmental concerns have been addressed as per OCD rules. Pipelines and flow lines have been abandoned in accordance with 19.15.35.10 NMAC. All fluids have been removed from non-	
retrieved flow lines and pipelines.	
When all work has been completed, return this form to the appropriate District office to schedule an inspection.	
~>	
SIGNATURE TITLE Regulatory Speci	DATE <u>01/25/2011</u>
TYPE OR PRINT NAME <u>Brian D Maiorino</u> E-MAIL: <u>brian.d.maior</u>	ino@conocophilips.conPHONE: (432)688-6913
For State Use Only	
APPROVED BY: Y LILLY STOWN TITLE COMPLE	ancelyfice DATE 3/9/2011
Conditions of Approval (if any):	
·	

Attachment: All reclamation work on behalf of ConocoPhillips has been complete, only the power lines remain. The city of Hobbs has scheduled for the poles to be removed at a later date.