

Office

Energy, Minerals and Natural Resources

May 27, 2004

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM

87505

HOBBES OGD

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

MAY 27 2011 Santa Fe, NM 87505

WELL API NO.

30-025-21715

5. Indicate Type of Lease

STATE ☒ FEE ☒

6. State Oil & Gas Lease No.

015823

7. Lease Name or Unit Agreement Name

Eunice Monument Unit

8. Well Number 33

9. OGRID Number 003044

10. Pool name or Wildcat

Eunice Monument; Grayburg-San Andres

SUNDRY NOTICES/REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☒ Other - ~~SF~~

2. Name of Operator

Burgundy Oil & Gas of New Mexico, Inc.

3. Address of Operator

401 W. Texas, Suite 1003 Midland, TX 79701

4. Well Location

Unit Letter N : 660 feet from the South line and 1980 feet from the West lineSection 20 Township 20 South Range 37 East NMPM Lea County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3522' DF

Pit or Below-grade Tank Application ☐ or Closure ☐

Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____

Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☒TEMPORARILY ABANDON ☐ CHANGE PLANS ☐PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ P AND A ☐CASING/CEMENT JOB ☐OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

- 1) Dump 2 sx cmt on top of cmt @ 3540'
- 2) Pump 10 sx cmt plug @ 2750'
- 3) Pump 15sx cmt plug from 1300' to 1100' - WOC x tag
- 4) Pump 15 sx cmt plug from 200' to surf
- 5) Clean location & install dry hole marker

All areas between plugs loaded with 9.5 ppg mud.

The Oil Conservation Division Must be notified
24 hours prior to the beginning of plugging operations.

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐, a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE Cindy K. Campbell TITLE Production Accountant DATE 5/25/2011Type or print name Cindy K. CampbellE-mail address: ccampbell@t3wireless.comTelephone No. 432-684-4033

For State Use Only

APPROVED BY: [Signature] TITLE Staff ManagerDATE 6-8-2011

Conditions of Approval (if any):

Well Name E N²

Funice Monument Unit No. 33

Date 8-1-83

Completion Date 2-27-66

updated 5/11 BDT

EXISTING Wellbore

per Ss
@ 1200' w/ 2 SSF
SQ w/ 275 SX + 200 SX

recommended circulate
w/ 275 SX cmt.

Casing Size	7 5/8
Weight	17.74' 24.0' 26.4"
Grade	H-40 J-55
Set @	1150'
Hole Size	9 7/8
Cement	500 SX
cement circulated	

calc. cmt top @ 1386'
assuming 60% fill

CIBP SA 3550' + 10' cmt

Funice Monument
Grayburg San Andres

Per S w/ 1 JSF 3648', 54', 59', 65', 71', 85'
3695', 3704', 69', and 3718'

Per S w/ 1 JSF 3741'-45', 3750'-54', 3759', 3760'
3764'-72', 3778', 3780', 3786'-92', 3797', 3798'
3802', 3804', and 3806'

3822' - PBTD
3824' cmt retainer

Per S w/ 1 JSF 3844', 46', 50', 56', 63', 72', 78',
3885', 93', 98' (1-66')

SQZ w/ 75 SX cmt (1-66')
reper S w/ 1 JSF 3844', 46', 50', 56', 63', 72', 78' (1-66')
regr. per S 3844'-98' w/ 50 SX cmt (1-72')

Casing Size	4 1/2
Weight	9.5"
Grade	J-55
Set @	3950'
Hole Size	6 3/4
Cement	500 SX
calc. cmt top @ 13916'	

PBTD: 3822'
TD: 3950'

Well Name & No. _____

Eunice Monument Unit No. 33

Date 8-1-83

Completion Date 2-27-66

UPDATE 5/11 BDT

Proposed Wellbore

