

MAYO MARRS CASING PULLING INC.

BOX 863

KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS

BID ID # 03-521-07-00199

CONTRACT # 03-521-0750-125

OPERATOR: M & G OIL, INC.

Lease: MORTON FEDERAL # 2

Project: P & A – CEMENTING REPORT

01-07-04 – SPOT 40 SXS @ 9589'-NO TAG
01-08-04 – SPOT 40 SXS @ 9589'-NO TAG
01-08-04 - SPOT 25 SXS @ 9589'-NO TAG
01-09-04 – SPOT 25 SXS @ 9589'-NO TAG
01-09-04 - SPOT 25 SXS @ 9589'-9359' TAG
01-14-04 - PERF @ 7000' – TEST TO 1000# - SPOT 25 SXS @ 7050'-6850'
01-14-04 – SPOT 25 SXS @ 5859'-5659'
01-14-04 – PERF @ 4100'-TEST TO 1000# - SPOT 25 SXS @ 4150'-4027' TAG
01-15-04 – PERF @ 2237' – SPOT 25 SXS @ 2287'-2237' TAG
01-15-04 – SPOT 25 SXS @ 2237'-2016' TAG
01-16-04 – PULL 395' OF 5 ½" CASING & 395' OF 8 5/8" CASING
01-16-04 – SPOT 50 SXS @ 444'-321' TAG
01-19-04 - SPOT 60 SXS @ 63' TO SURFACE

INSTALL HOLE MARKER

CIRCULATE 10# MUD

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

Lease: MORTON FEDERAL # 2
OPERATOR: M & G OIL, INC.
Project: P & A - CONTRACT 03-521-0750-0125

CONTRACT PRICE = \$ 15,890.00

01-07-04

MIRU - NDWH - RIH WITH MMCPI WORKSTRING & TAG @ 9589' - SPOT 40 SXS CEMENT
POOH 30 STANDS - CLOSE IN WELL

01-08-04 (11 HRS)

RIH & NO TAG - SPOT 40 SXS @ 9589' - POOH - WOC 4 HRS - RIH - NO TAG - RESET - SPOT
25 SXS @ 9589' - POOH
(10 HRS RIG, WATER, CEMENT)

01-09-04 (11 HRS)

RIH - NO TAG - E.L. GONZALES NMOCD WANTS TO RESET - SPOT 25 SXS @ 9589' - POOH -
WOC - RIH NO TAG - SPOT 25 SXS @ 9589' - POOH - CLOSE IN WELL
(10 HRS RIG, WATER, CEMENT)

01-12-04

RIH & TAG @ 9359' - CIR. 10# MUD - POOH - NDWH - SHUT DOWN

1-13-04

WELD ON PULL NIPPLE - RIG UP CASING JACKS - TRY TO FREEPOINT CASING CUT LOOSE
FLANGE IN WELLHEAD FOR 4 HRS - CANNOT GET OFF SLIPS @ 370,000# - RIH & PERF. @
7000' - CLOSE IN WELL

01-14-04

TEST TO 1000# - RIH & SPOT 25 SXS @ 7050'-6850' - POOH & SPOT 25 SXS @ 5859'-5659' - PER
BILL PRITCHARD OCD - POOH - CUT & PERF. CASING @ 4100' - NOT FREE - BILL
PRITCHARD OK PLUG - RIH & SPOT 25 SXS @ 4150' - POOH - CLOSE IN WELL

01-15-04

RIH & TAG @ 4022' - POOH - CUT & PERF. CASING @ 2237' - NOT FREE - RIH & SPOT 25 SXS
@ 2287' - POOH - WOC - RIH & TAG @ 2237' - RESET PLUG - SPOT 25 SXS @ 2237' - POOH
(2 HRS RIG TIME TO RESET PLUG, CEMENT, WATER)

1-16-04

RIH & TAG @ 2016' - POOH - CUT CASING @ 395' - 8 5/8" CASING PARTED - LAY DOWN 12
JOINTS 5 1/2" & 12 JOINTS 8 5/8" CASING - RIH & SPOT 50 SXS @ 444' - POOH

1-19-04

RIH & TAG @ 321' - POOH & SPOT 60 SXS @ 63' TO SURFACE - RIG DOWN - CUT OFF
WELLHEAD - INSTALL DRY HOLE MARKER - MOVE OUT