

MAYO MARRS CASING PULLING INC.  
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD-HOBBS

Lease: GOODWIN SWD

OPERATOR: AGUA, INC.

Project: P & A - CONTRACT # 30-521-0750-0189

IFB # 30-521-07-00479

CONTRACT PRICE = \$ 13,890.00

03-08-04

MIRU - NDWH - NUBOP - NO TUBING IN WELL - RIH WITH SLICKLINE & TAG @ 5423' -  
POOH - NO 7" CASING IN WELL - RIH WITH MMCPI WORKSTING - SPOT 50 SXS @ 5423' -  
POOH - CLOSE IN WELL  
(10 HRS RIG)(0 HRS RIG)

3-09-04

RIH - NO TAG - RESET PLUG - SPOT 50 SXS @ 5423' - POOH - WOC - RIH - NO TAG - RESET  
PLUG - SPOT 50 SXS @ 5423' - POOH - CLOSE IN WELL  
(10 HRS RIG)

9 HRS TO RESET PLUGS X \$ 160.00

= \$ 1,440.00

PUMP TRUCK TO RESET PLUG

= \$ 300.00

WATER TO RESET PLUG

= \$ 150.00

3-10-04

RIH & TAG @ 5304' - CIR. 10# MUD - POOH & SPOT 50 SXS @ 4466' - POOH - WOC - RIH &  
TAG @ 4357' - POOH & SPOT 40 SXS @ 2930' - POOH - WOC - RIH & TAG @ 2826' - POOH &  
SPOT 40 SXS @ 1627'-1527' - POOH - TEST CASING TO 1200# - PERFORATE @ 325' - SQUEEZE  
60 SXS - CLOSE IN WELL  
(12 HRS RIG)

BID 110 SXS USED 340 = 230 X 10

= \$ 2,300.00

6 HRS RIG TAG PLUGS NOT REQUIRED ON BID

= \$ N/C

3-11-04

RIH & TAG @ 256' - POOH - SPOT 25 SXS @ 60' TO SURFACE - RIG DOWN - CUT OFF  
WELLHEAD & ANCHORS - INSTALL DRY HOLE MARKER - LEVEL PIT & CELLAR - MOVE  
OUT

25 SXS CEMENT @ \$ 10.00/SACK

= \$ 250.00

TOTAL COST = \$ 18,330.00

STATE P&A

17,387.00 Left on CONTRACT EVEN WITH 10% OVERAGE.

Moved Rig to Monco #2 SWD.