

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-6497

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name -
2. Name of Operator Marathon Oil Company	8. Farm or Lease Name State 16
3. Address of Operator P. O. Box 2409, Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>J</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>16</u> TOWNSHIP <u>5-N</u> RANGE <u>31-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) GL 4627.7'	12. County Curry

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Set & cement intermediate casing</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11' hole to 2851'. Ran 69 jts. 8-5/8" casing and landed 10' below KDB to 2850'. Centralized bottom 3 jts. Cemented with 600 sacks lite weight cement followed by 200 sacks Class "C" regular cement. Bumped plug with 1400 psi. Circulated a trace of cement to surface. WOC 18 hrs. Tested to 1800 psi for 30 minutes, held O.K. Work done on March 16, 1973.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>C. A. Over</u>	TITLE <u>Area Superintendent</u>	DATE <u>3-23-73</u>
APPROVED BY <u>Leslie A. Clements</u>	TITLE <u>Area Superintendent</u>	DATE <u>3-23-73</u>
CONDITIONS OF APPROVAL, IF ANY:		