

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG 5545

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR DEAMITY" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Ralph Lowe	8. Farm or Lease Name Mescalero State
3. Address of Operator P. O. Box 832, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>West</u> LINE, SECTION <u>27</u> TOWNSHIP <u>10-S</u> RANGE <u>32-E</u> NMPM.	10. Field and Pool, or Wildcat Mescalero Permian Penn
11. Elevation (Show whether DF, RT, GK, etc.) 4341 DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well plugged back from 9690' to 8400' with Cast Iron Bridge Plug set at 8420' with 20' cement on top of plug. Well perforated from 8389' - 8394'. Cast Iron Bridge Plug set at 8384' after testing and no shows. Perf 8308' - 8328' and 8355' - 8375' - no shows. We now plan to set Cast Iron Bridge Plug at 8275' with 20' cement on top of plug. Will attempt to recover 6000' 5 1/2" casing. Will set 35 sax cement plug in and out of stub 5 1/2" casing; will set 35 sax cement plug in and out of 8-5/8" casing at 3495'; 10 sax at surface with regulation marker, 10.6 lbs. mud will be used between cement plugs. The above completion attempts and plugging approved verbally by Mr. Joe D. Ramey

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>[Signature]</u>	TITLE <u>Agent</u>	DATE <u>May 13, 1971</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>MAY 17 1971</u>
CONDITIONS OF APPROVAL, IF ANY:		