

State of New Mexico "BR" #2

The Texas Company

Top of lost drill pipe in hole at 5440'. Pumped 650 bbls. of cement at 5420'. Top of cement at 5210'. Drilled out cement to 5234' and set whipstock to drill by drill pipe.

Drill stem Test:

DST#1: 9165'-9325' Tool open 1½ hours. Recovered 330' drilling mud. No show.