3	(Revised 7/1/52)
NEW MEXICO OIL CONSERVATION COMMISS	ION TRANSFORM
Santa Fe, New Mexico	SECRED SUL
	1 12 15 053
MISCELLANEOUS REPORTS ON WE	LAS SEP 17 1953
Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within	10 days after the hydrox specified is com

pleted. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing multiplicities of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Contribution. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING	REPORT ON RESULT OF TEST	X	REPORT ON
DRILLING OPERATIONS	OF CASING SHUT-OFF		REPAIRING WELL
REPORT ON RESULT	REPORT ON RECOMPLETION		REPORT ON
OF PLUGGING WELL	OPERATION		(Other)

September 15, 1953 Tatum, New Mexico

(Cross out incorrect words)

(Form C-103)

Following is a report on the work done and the results obtained under the heading noted above at the

Amera	da Petroleum	Corporati	GE).	Stat.	e EC"H"		
•••••••••••••••••••••••••••••••••••••••	(Comp	any or Operator)				Lease)	
Neble	Drilling Co	peration		, Well No	in the	E/ 1/4 SE/ 1/4	of Sec
		Contractor)		,			
T 12-3	, R. 32-B , NMF	M., Bast	Caprock - D	evonian Pool,	Lea		County.
The Dates o	of this work were as	folows:	Septemb	er 14, 1953			
Notice of in	tention to do the w	ork (vere) (was	not) submitted o	n Form C-102 on	(Cross out in		, 19,

and approval of the proposed plan (mas not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

11,215' Total Depth. Line. Finished drilling 7-7/8" hale @ 3:00 AM on 9/11/53. Ran Schlumberger surveys. Ran a total of 314 joints of 5-2" OD casing set @ 11,141' and semanted with 700 sacks cement. Pumped plug to 11,051' @ 7:05 PM on Sept. 12, 1953. Max. Pump pressure - 2000#. Ran Temperature survey - tep of coment outside of 5-2" OD casing @ 7526' er 78.25 fill. After WOC for 24 hours - tested 5-2" OD casing for 1/2 hour with 1000# - no pressure drop. Drilled cement from 11,051' to 11,141' and washed to 11,215' - tested 5-2" OD casing with 1000# for 1/2 hour - no pressure drop. Continued with completion operations.

Witnessed by	Amerada Pet	(Company) (Title)
Approved: Of CONSERVATION COMMISS	SION	I hereby certify that the information given above is true and complete to the best of my knowledge. Name
Engineer District	SEP 18 195	Position Assistant District Superintendent 3 Representing Amerada Petroleum Corporation Roswell Star Route Tatum, New Mexice
(Title)	(Date)	Address