

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-75

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☐	Fee ☒
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
(SEE APPLICATION OF FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☐ OTHER- SALT WATER DISPOSAL

Name of Operator
Amerada Hess Corporation

Address of Operator
Drawer D, Monument, N.M. 88265

Location of Well
UNIT LETTER 0 660 FEET FROM THE South LINE AND 1980 FEET FROM

THE East LINE, SECTION 11 TOWNSHIP 12-S RANGE 32-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
4350' DF

7. Unit Agreement Name

8. Farm or Lease Name
East Caprock S.W.D.

9. Well No.
4

10. Field and Pool, or Wildcat
Devonian

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☒
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPNS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOBS ☐
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

April 13, - May 10, 1981

Installed BOP, pulled 3-1/2" tbg. & Md. D pkr. seal assy.. Ran 4-5/8" bit on 2-7/8" tbg.. Checked Md. D pkr. @ 11,031'. Worked bit through tight spot fr. 7234'-7242'. Pulled tbg. & bit.. Ran pkr. on 2-7/8" tbg. & pressure tested 5-1/2" csg.. Found holes in 5-1/2" csg. fr. 2983'-3000', 3582'-3598' & 9082'-9462'. Set BP @ 7315', pkr. @ 2935' & pumped 50 bbls. prod. water down tbg.. Circ. out 8-5/8" csg.. Ran cement retainer & set @ 2902'. Circ. 2 bbls. water through retainer out 8-5/8" csg.. Cement squeezed 5-1/2" csg. leak w/540 sks. cement. Circ. 98 sks. to pit, 25 sks. above retainer & 417 sks. inside 5-1/2" & in 8-5/8" csg.. Pulled out of retainer & ran 4-5/8" bit. Checked top of cement @ 2894'. Drld. cement to 3597'. Press. tested 5-1/2" csg. to 900# f/30 min.. Held OK. Circ. sand from top of BP. Pulled tbg. & bit & recovered BP. Ran pkr. & retrieving tool. Unable to go below 7429'. Swaged 5-1/2" csg. fr. 7429'-7439'. Pulled tools, found piece of 5-1/2" csg. in swage. Ran retrieving tool on 2-7/8" tbg. & checked top of fill @ 10,980'. While attempting to circ. out fill, tbg. stuck @ 10,870'. Ran Free Point Indicator, tbg. stuck @ 7462'. Rigged down & CI for evaluation.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. L. Wheeler TITLE Production Clerk DATE 5-20-81

APPROVED BY [Signature] TITLE [Signature] DATE 5-22-81

CONDITIONS OF APPROVAL, IF ANY:

Expires 5/22/82