

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

JUN 24 2 46 PM '66

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		
1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/>	Water Injection	
2. Name of Operator TEXACO Inc.		
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico		
4. Location of Well UNIT LETTER <u>P</u> <u>731</u> FEET FROM THE <u>South</u> LINE AND <u>589</u> FEET FROM THE <u>East</u> LINE, SECTION <u>17</u> TOWNSHIP <u>12-S</u> RANGE <u>32-E</u> NMPM.		

5. Indicate type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
6. State Oil & Gas Lease No. State
7. Unit Agreement Name Queen Unit Northeast Caprock
8. Farm or Lease Name Queen Unit Northeast Caprock
9. Well No. 6
10. Field and Pool, or Wildcat Water Injection
11. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

Total Depth - 3100'
7" O. D. Casing Cemented at 313'

Ran 3088' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 3100' with 300 Sx. Trinity Lite Wate, plus 200 Sx. Incor neat 4% gel. Plug at 3098'. Cement Circulated. Job complete 11:30 P. M. June 22, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 2:00 P. M. to 2:30 P. M. June 24, 1966. Tested O. K. Job complete 2:30 P. M. June 24, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u>Dan Gillett</u>	TITLE <u>Assistant District Superintendent</u>	DATE <u>June 24, 1966</u>
APPROVED BY _____ TITLE _____ DATE _____		
CONDITIONS OF APPROVAL, IF ANY:		