

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev. 3-55)MISCELLANEOUS REPORTS ON WELLS
HOBBS OFFICE OCC

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Graridge Corporation		Address 1961 MAY 17 AM 10:35 Box 334, Caprock, New Mexico				
Lease Cap Unit #1	Well No. 31-8	Unit Letter H	Section 31	Township 12S	Range 32E	
Date Work Performed See below	Pool Caprock Queen	County Lea				
THIS IS A REPORT OF: (Check appropriate block)						
☐ Beginning Drilling Operations		☐ Casing Test and Cement Job		☐ Other (Explain):		
☐ Plugging		☒ Remedial Work				
Detailed account of work done, nature and quantity of materials used, and results obtained.						
3-8-61 Braden head squeeze down 4 1/2" casing 125 sacks cement, max. press, 1200 psi., min. press. 1000 psi. Drilled out and tested. Second stage 125 sacks. Third stage 125 sacks, max. press. 500 psi., min. press. 0 psi. Placed well on injection and charged formation. Cement down 4 1/2" w/125 sacks, max. press. 1250 psi. Closed in 600 psi. WOC.						
3-15-61 Drilled out to 3000'. Tested to 1200 psi. OK. Pump in at 800 psi. at 3007'. Ran tubing spot 75 sacks 3020' to 1970'. Squeezed in at 1275 psi. Standing pressure 1275 psi. WOC. Drilled and cleaned out to 3023'. Tested OK. Drilled and cleaned out to TD 3045'.						
3-23-61 Placed well on injection.						
Witnessed by Paul Holloway		Position Superintendent		Company Graridge Corporation		
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY						
ORIGINAL WELL DATA						
D F Elev.	TD	PBTD		Producing Interval	Completion Date	
Tubing Diameter		Tubing Depth		Oil String Diameter	Oil String Depth	
Perforated Interval(s)						
Open Hole Interval			Producing Formation(s)			
RESULTS OF WORKOVER						
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						
OIL CONSERVATION COMMISSION			I hereby certify that the information given above is true and complete to the best of my knowledge.			
Approved by			Name			
Title			Position B. I. Miller Engineer			
Date			Company Graridge Corporation			