

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L-332	
7. Unit Agreement Name	
8. Farm or Lease Name	
Sunray 682 Ltd.	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Vada Penn	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER <input type="checkbox"/>
Name of Operator		
The Maurice L. Brown Company		
Address of Operator		
Suite 200/Sutton Place Bldg. Wichita, Kansas 67202		
Location of Well		
UNIT LETTER	N	660
FEET FROM THE	South	LINE AND 1980
FEET FROM	West	LINE, SECTION 36
TOWNSHIP	9-S	RANGE 33-E
NMPM.		

15. Elevation (Show whether DF, RT, GR, etc.)
4287' KB

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <u>Restore to production</u> <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 4-8-83--Moved in and rigged up PBCP Services, Inc. Pulled out of hole with 2 7/8" OD tubing.
- 4-11-83-Picked up 3 3/4" bit, bit sub, 15 joints 2 3/8" tubing and ran in hole on 2 7/8" tubing. Tagged up on liner top at 9447.25'. Ran one stand of tubing to approximately 9500' and sat on fill. No progress in 30 min.
- 4-12-83- Picked up power swivel. Rotated on bridge. Made 6' progress in 10 minutes and broke through bridge. Went in hole to 9796' and tagged up on fill. Drilled through bridge and went in hole to 9836'. Pulled out of hole with bit.
- 4-13-83- Installed Kobe Jet Pump equipment and rigged down PBCP Services, & Inc.
- 4-14-83
- 4-15-83-Loaded tubing and casing with 100 BFW.
- 4-16 to 5-9-83- Installing surface equipment.
- 5-10-83--Started pumping well with jet pump at 9:20 A.M.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. Broesbeck TITLE District Engineer DATE 5-10-83

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT 1 SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE MAY 13 1983

CONDITIONS OF APPROVAL, IF ANY: