

2-14-84

Completed pulling out of hole with 4 5/8" OD blade bit. Ran 3 7/8" OD blade bit with kutrite on bottom. Tagged up at 4764'. Rotated a few minutes and fell through. Went in hole to 4937'. Made 1' progress to 4938' and fell through. Washed to 5138'. Pulled out of hole. Installed 4 5/8" OD string mill one drill collar above blade bit and tripped back in hole. Tagged up with string mill at 4753'. Made approximately 8" in 1 1/2 hours. Pulled 10 stands and shut down overnight.

2-15-84

Ran 10 stands tubing out of derrick and continued milling on tight casing at 4754'. Made approximately 2" progress and fell through. Tagged again with 4 5/8" OD string mill at 4937'. Made 2' progress in 2 1/4 hours and fell through. Went in hole to 5296' with 3 7/8" OD blade bit. Washed down 2 joints to approximately 5360' and started picking up tubing. Went in hole to 5978' and tagged up on fill. Washed to 6020' and encountered solid bridge. Drilled 10' to 6030' in one hour. Having trouble with tubing plugging. Pulled 25 stands and shut down overnight.

2-16-84

Ran 25 stands out of derrick. Tagged at 6030'. Made one foot progress in 45 minutes and fell free. Went in hole to 6102'. Made 8" in 1 1/2 hours. Pulled out of hole. Blade bit worn slick. Installed new 3 7/8" OD blade bit with kutrite on bottom and went in hole to 5620'. Had collars hanging with previous four stands. Started pulling out of hole with intermittent drag. Lost all drag when top of drill collars were at 5129'. Completed pulling out of hole.

2-17-84

Went in hole with used 4 5/8" OD tapered mill, 4 5/8" bladed sub, casing spear, bumper sub, jars and 4 drill collars on 2 7/8" tubing. Latched into 5 1/2" casing at 4644'. Jarred and worked casing for 1 1/2 hours. Released spear and pulled out of hole. Recovered a 5 1/2" casing collar with dutchman inside. Went in hole with 3 7/8" OD blade bit with kutrite on bottom. Worked through 5 1/2" stub at 4628'. Worked past half a dozen spots to 5800'. Washed down 2 joints and went in hole to 6102'. Washed down to 6105'. Pulled one stand into derrick and shut down overnight.

RECEIVED  
FEB 27 1984  
O.C.D.  
HOBBS OFFICE