

2-18-84

Ran bit back to 6105'. Made 5' progress to 6110' in 2 hours. Finally plugged tubing and started pulling out of hole with wet string. Had drag to 10 points above weight of string for first 11 stands. Lost drag with bit at approximately 5310' depth and top of drill collars at approximately 5190'. Completed pulling out of hole with wet string. Stood tubing in derrick. Laid down all drill collars. Bottom 17 joints of 2 7/8" tubing bent or large corkscrewed from being outside pipe. Believe to have gone outside casing at 5300'. Shut down for weekend.

2-20-84

Laid down 2 7/8" tubing on float. Installed well head. Rigged down PBCP Services, Inc. at 2:00 P.M. and temporarily abandoned well.

RECEIVED
FEB 27 1987
O.C.D.
HOBBS OFFICE