

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION
HOBBS OFFICE O. C. O.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAR 21 2 04 PM '66

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>	
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name Kelsay	
9. Well No. 1	
10. Field and Pool, or Wildcat Wildcat (Upper Penn)	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	
2. Name of Operator Stoltz & Company	
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico	
4. Location of Well UNIT LETTER <u>M</u> , <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>28</u> TOWNSHIP <u>11 S</u> RANGE <u>33 E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 4288 KB	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Tie in casing & completion attempt</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Re-entered 12/22/65. Drilled out cement and washed hole clean to 7942, top of 5 1/2" casing. Ran 5 1/2" 15.5# & 17# N-80 & J-55 casing and tied together with casing bowl. Pressure tested with 3000# for 30 minutes, test O.K. Job complete 12/29/65. Drilled cement to 9936. Perfed 9776-78; 9860-62 and treated each zone with 1250 gal acid, swabbed water. Squeezed with 125 sacks cement and drilled out to 9936. Perfed 9773-76; swabbed water. Set cast iron BP @ 9650 and perfed 9372-77; 9537-42 for completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>H. L. Smith</u>	TITLE <u>Agent</u>	DATE <u>March 21, 1966</u>
APPROVED BY <u></u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		

