

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

APR 21 11 45 AM '67

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-10612

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> T.A.	7. Unit Agreement Name
2. Name of Operator Amerada Petroleum Corporation	8. Farm or Lease Name State BT "I"
3. Address of Operator P.O. Box 668 - Hobbs, New Mexico	9. Well No. 2
4. Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 2 TOWNSHIP 128 RANGE 33E NMPM.	10. Field and Pool, or Wildcat Bagley
15. Elevation (Show whether DF, RT, GR, etc.) 4252' DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Killed well with mud. Pulled tubing, flow valves & packer. Ran Schlumberger GRM log. Ran Baker full bore cementer set at 9295'. Squeezed perfs. 9360' to 9372' with 100 sx. cement. Displaced mud with salt water. Well would flow. Killed well with mud. Ran Baker full bore cementer. Squeezed perfs. 9025' to 9060' with 75 sx. cement. Unseated packer. Well flowed back acid water, Abo shale & salt water. Squeezed 5-1/2" casing at 7496' with 50 sx. cement. Ran 4-5/8" bit. Checked top of fill at 7489'. Drilled on iron at 7497'. Pulled tubing and bit. Ran 223 jts. 2-3/8" tubing set at 6978'. Displaced brine water with 12.0# mud. Closed in & T.A. 4-17-67.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED B. J. Ling TITLE District Superintendent DATE 4-20-67

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: