

8/30/89 Load csg w/10 ppg brine, ND COP & C section weld on 5 1/2" lift nipple, pull slips, back off 5 1/2" csg at 637', POH LD 5 1/2" csg, X-over box and pin on last joint of csg gauled when breaking out connx., calipered calipered X-over, 4 11/16" ID, Max pump OD 4 3/4", NU C section & BOP, TIH w/5 1/2" Bkr. ret. head on 2 7/8" tbg, latch RBP at 1500', POH

8/31/89 TIH w/Reda Sub pump on 2 7/8" tbg, TS 4069'. Top of pum 3970', ND BOP, NU wellhead, check pump runs ok.

9/06/89 24 SL 36 BO 3204 BW G TSTM NFL