

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator TEXAS PACIFIC OIL CO., INC.	8. Farm or Lease Name STATE "D" A/c-1
3. Address of Operator P.O. Box 1069 - Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER A , 660 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 2 TOWNSHIP 12-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat Bagley Siluro Devonian
15. Elevation (Show whether DF, RT, GR, etc.) 4228' DF	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. MIRU. Run tubing w/retainer @ 9250'. Load annulus & test to 1500#.
2. Squeeze Penn perfs 9338-9479' w/150 sks cement. Pull tubing & packer.
3. Drill out cement to 9485'. Test squeeze to 1500#. Drill out CIBP @ 9500'.
4. Run Kobe pump with packer @ 9300'.
5. Test Devonian perfs 10,578 - 10,916'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed by

SIGNED C. R. Tilley TITLE Area Foreman DATE 2-21-73

Orig. Signed by
Joe D. Ramey
Dist. I, Supv.

APPROVED BY Joe D. Ramey TITLE Dist. I, Supv. DATE 2-21-73

CONDITIONS OF APPROVAL, IF ANY: