## DRILL STEM TESTS

11014' to 11065', op 4 hours with med. blow of air throughout test. Recovered 1550' of clean oil, gty. §5.5, 180' of drlg. mud, 50% oil and gascut, 1610' of water blanket, gas cut, 450' of drlg. mud on bottom. No water

11064' to 11090', op 4 hours, fair blow of air throughout test. Recovered 2100' of water blanket and 2790' of salty sulphur water

------