

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

N. M. ON CONSTRUCTION
P.O. BOX 1980
HOBBS, NEW MEXICO 88240

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-060581

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER TA		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR Amerada Hess Corporation		8. FARM OR LEASE NAME J. T. Caudle	
3. ADDRESS OF OPERATOR Drawer D, Monument, New Mexico 88265		9. WELL NO. 4	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FEL & 660' FSL		10. FIELD AND POOL, OR WILDCAT Bagley Penn.	
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 3, T12S, R33E	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4257' DF		12. COUNTY OR PARISH 13. STATE	

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☐

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(Other) Progress report ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

11-16-83 - Bled off press. to transport. Removed well head & one jt. 2-3/8" tbq. Apollo, Inc. ran 4.362" gauge ring in 5-1/2" csg. to 8660'. Ran & set Baker CI bridge plug in 5-1/2" csg. at 8650'. Dumped 1 sk. cement on top of bridge plug. Estimated top of cement at 8642'. Procedure witnessed by Walter Cox w/B.L.M.

11-18-83 - Checked closed in press. at 440#. Rowland pump truck pumped into 5-1/2" csg. at 1/4 BPM w/500# press. ISIP 440#. Procedure witnessed by Walter Cox w/B.L.M.

Have submitted AFE to isolate csg. leak and repair same.

RECEIVED
DEC 5 9 42 AM '83
BUR. OF LAND MGMT
ROSWell DISTRICT

18. I hereby certify that the foregoing is true and correct

SIGNED Rebecca L. Lipman TITLE Pet. Engr.

DATE 12-2-83

(This space for Federal or State office use)

APPROVED BY [Signature] TITLE MANAGER

DATE 12-2-83

CONDITIONS OF APPROVAL MAY 9 1984

(Carlsbad)

NEW MEXICO

*See Instructions on Reverse Side

RECEIVED
MAY 10 1984
O.C.D.
HOBBS OFFICE