

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Texas Pacific Coal & Oil Co.			Lease State "C" Ac. 2			Well No. 1	
Location of Well	Unit A	Sec 4	Twp 12S		Rge 33E	County Lea	
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)		Choke Size
Upper Compl	Upper Penn - Bagley		Gas	Flow	Csg.		48/64
Lower Compl	Lower Penn - Bagley		Gas	Flow	Tbg.		24/64

FLOW TEST NO. 1

Both zones shut-in at (hour, date): **10:00 AM 7/23/62**

Well opened at (hour, date): 9:45 AM 7/24/62	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....	X	
Pressure at beginning of test.....	685	698
Stabilized? (Yes or No).....	Yes	Yes
Maximum pressure during test.....	685	721
Minimum pressure during test.....	385	698
Pressure at conclusion of test.....	385	721
Pressure change during test (Maximum minus Minimum).....	300	23
Was pressure change an increase or a decrease?.....	Decrease	Increase
Well closed at (hour, date): 9:45 AM 7/25/62	Total Time On Production 24.0	
Oil Production	Gas Production	
During Test: 27 bbls; Grav. 75.2	; During Test 2046 MCF; GOR 75,778	
Remarks Gas is compressed into KPHOCO. system		

FLOW TEST NO. 2

Well opened at (hour, date): 10:00 AM 7/26/62	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		X
Pressure at beginning of test.....	822	825
Stabilized? (Yes or No).....	No	Yes
Maximum pressure during test.....	822	825
Minimum pressure during test.....	749	121
Pressure at conclusion of test.....	749	121
Pressure change during test (Maximum minus Minimum).....	73	704
Was pressure change an increase or a decrease?.....	Decrease	Decrease
Well closed at (hour, date): 10:00 AM 7/27/62	Total time on Production 24.0	
Oil Production	Gas Production	
During Test: 22 bbls; Grav. 46.4	; During Test 589.0 MCF; GOR 26,773	
Remarks Upper zone logging on shut in.		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19_____
New Mexico Oil Conservation Commission

By _____
Title _____

Operator **Texas Pacific Coal & Oil Co.**

By **H. L. Smith**

Title **Tester - Oil Reports & Gas Services**

Date **7/30/62**

5. Following completion of Flow Test No. 1, the well shall again be shut in, in accordance with Paragraph 3 above.

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.
5. In accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges. The accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.
8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 11-1-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form 16 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

[illegible]