

PENROC OIL CORPORATION

FAX: HARCOR
FAX: PPMI (316) 265-2008

2-15-95 Vada SWD - Workover

Day 5 Laydown bad tbg 26 jts - Total of 126 jts laydown -
Clean scale out of tongs and slips - Pickup
overslot WP - TIH - (67 jts & packer still in hole)
- Top of fish now at \pm 6418 ft. - Catch fish - Work
tbg to 70000# - Back to 30000# - 2 hours - Finally
get downward movement - Could not come up - Keep
working tbg up and down - 1/2 hour more - Get up
movement at 84000# - TOH w/80000# dragging wt. -
Hanging about every csg. collar - Lost fish about
top of the liner - Finish TOH - No fish - Break out
tools - Good - SDFN.

EDC: \$2000.00

ECC: \$ 9700.00

P.S. Was running 3 21/32 grapple. Will run 3 5/8 grapple.

FN: VADA