

PENROC OIL CORPORATION

FAX: HARCOR
FAX: PPMI (316) 265-2008

2-17-95 Vada SWD - Workover

Day 7 Pickup 21 joints workstring - Run 80 joints rice lined from derrick - Pickup 30 joints rice lined from ground - 9711.91 ft. - Sonny's acidize w/1500 gal 30% tripple inhibited acid at bottom of tubing - 200# T.P. - Pull 35 joints rice lined tubing - Wait 30 minutes - Displace the acid w/65 BW more - Stand back 76 joints rice lined 2 7/8" tubing - Laydown 199 joints 2 7/8" workstring.

EDC: \$3000.00

ECC: \$15200.00

P.S. Double "R" Pipe brought back 29 joints rice lined tubing. Double "R" Pipe took 73 jts + stubs of rice lined tubing to their yard to drill out and inspect.

2-18-95 Vada SWD - Workover

Day 8 Move 170 joints of sealed lined tubing from Texaco UD Sawyer to Vada - Loaded 200 joints workstring and trucked to Hobbs - PU 7" x 2 7/8" PC Model "R" single grip packer and 134 joints of load annulus w/130 BFW - Test to 500# 30 min. - O.K. - Released packer well on vacuum - Finished picking up sealed lined tubing - Run 74 joints rice lined out of derrick - Picked up 30 joints rice lined off the rack - Flanged wellhead - Pump packer fluid (3 down from Permian Chemical) - Packer @ 8525' - Pumped 20 bbl - Hole circulated - Set packer pressure up to 1000# - Tubing-casing equalized - Pulled packing and slips - Unset packer - Pulled 45 stds. to 5700' - Set packer - Pumped down tubing circ. up casing - Too dark to work - Shutdown.

EDC: \$7500.00

ECC: \$22700.00

2-19-95 Vada SWD - Workover

Day 9 Unflange wellhead - Pull tubing & packer up to 4200' - Set the packer - Pump 5 BW - Circulate up casing - Unseat the packer - TOH - Packer rubber gone - Load casing w/15 BW - Fluid does not fall - Release pump truck - Shutdown.

EDC: \$1150.00

ECC: \$23850.00

FN: VADA