

PENROC OIL CORPORATION

FAX: HARCOR
FAX: PPMI (316) 265-2008

2-20-95 Vada SWD - Workover

Day 10

Pickup sand bailer at Reeco - Ran bailer and tagged at 9046' - Made six runs recovering 150' + of B.S. FeS, and paraffin first three runs and 50' the next three - Pump sticking bad on bottom - Made 205' total - LD sand pump - SDFN - Preparing to move DC, 2 7/8" workstring and reverse unit (Pray!).

EDC: \$1800.00

ECC: \$25650.00

FN: VADA