

PENROC OIL CORPORATION

FAX: HARCOR
FAX: PPMI (316) 265-2008

2-22-95 Vada SWD - Workover

Day 12

Pickup tbg to 9824' - Tag fill - Rig up reverse unit - Drill scale and B.S. - Drill 6 jts down to 10016' - Tbg free - Well on vacuum - Pickup tbg down to 11803' - Tag - Drill on - Can't make any hole - Jumping up and down on iron - Probably the 50 jt fish that was left in hole - Pump down tbg at 3 1/2 BPM 300# PSI - 100 BW pumped - Well still on vacuum - Rig down reverse unit - Start laying down 2 7/8" tbg Workstring 200 jts down - SDFN - Water used 350 BBL.

EDC: \$3000.00

ECC: \$32650.00

FN: VADA