

PENROC OIL CORPORATION

FAX: HARCOR  
FAX: PPMI (316) 265-2008

2-23-95 Vada SWD - Workover

Day 13

Finish laying down workstring (176 jts) - Laydown 6-DC's and 5 3/4" bit - Pickup 7" Model "R" single grip packer and lined tbg - TIH 135 jts out - Put on cup packer - Finish in the hole Model "R" at 8525' - Set packers - Load csg. 330 bbl treated water - Flange up well head - Test csg 505# for 30 minutes - Release pump truck - Make flow line connections - Open well for injection - SDFN - Too dark to rig down.

EDC: \$30485.00

ECC: \$63135.00

(170 jts special lined tbg 5296.43')  
(103 jts RL tbg 3228.84')

2-24-95 Vada SWD - Workover

Day 14

Well on 22" vacuum - Put up tools - Rig down - Clean location - Put up fence - Final Report

EDC: \$600.00

ECC: \$63735.00

FN: VADA