

Attachment to Form C-105
Rice Engineering & Operating, Inc.
Vada SWD Well L-3

Summary of All Special Tests Conducted

DST #1

Interval: 13,016-13,400'

Test Data: Tool open 15 minutes, strong blow, no gas.
Shut in one hour.
Tool open 1 hour, no pressure, no gas, no
fluid.
Shut in two hours.
Recovered 2000' water blanket plus 8650'
salt water.

Initial Hydrostatic Mud Pressure	5922 psi
1st IFP	1287 psi
1st FFP	2733 psi
Initial CIP	5039 psi
2nd IFP	2869 psi
2nd FFP	5017 psi
Final CIP	5039 psi
Final Hydrostatic Mud Pressure	5922 psi