

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Skelly Oil Company - Box 38 - Hobbs, New Mexico  
(Address)

LEASE Bogle Unit WELL NO. 1 UNIT "M" S 16 T 11S R 34E

DATE WORK PERFORMED 3/14/1956-3/15/1956 POOL Wildcat

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Drilled to T.D. 292' in Red bed. Set 13-3/8"OD casing at 292' and cemented with 315 sacks by Halliburton process. Cement circulated to surface. Plugged down 6:00 A.M. 3/14/1956. W.O.C. 24 hours. Drilled out cement plug and tested casing shut-off. Shut-off tested o.k..

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

Name

Title

Date

I hereby certify that the information given above is true and complete to the best of my knowledge

Name

Position

Company

Dist. Supt.

Skelly Oil Company