

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instruction reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐ Re-entered & Re-completed	5. LEASE DESIGNATION AND SERIAL NO. OL 50617
2. NAME OF OPERATOR Pan American Petroleum Corporation	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR Box 68 - Hobbs, New Mexico - 88240	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660' FSL X 1980' F&L, Sec. 13 (Unit N, SE/4 SW/4)	8. FARM OR LEASE NAME Federal MAP
	9. WELL NO. 1
	10. FIELD AND POOL, OR WILDCAT Hillman (gas)
	11. SEC., T., R., E., M., OR BLK. AND SURVEY OR AREA 13-9-38 NMP
14. PERMIT NO.	12. COUNTY OR PARISH Lea
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4103' GL, 4746' RDB	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☒ **Re-enter & Re-complete**
(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

In accordance with Form 9-331C submitted 12-30-63, the hole was re-entered and re-completed. Work done and results obtained are as follows:

"Drilled out plugs and cement to a depth of 4950'. Tested casing with 1500 F&L for 30 minutes. Test OK. Set bridge plug at 4900'. Perforated 4840' with 4 SPF. Squeezed with 100 sx Incon Nest cement. Perforated 4790'-4810'; 4746'-4770' with 2 SPF. Acidized with 5500 gallons L&H. Squeezed in and evaluated."

On Test well flowed at rate of 2666 MCFGPD. TPF 850 25/64" choke.

Shut-in well pending pipeline connection.

F&L 4920' OC 12-30-63 Comp. 1-13-64

18. I hereby certify that the foregoing is true and correct

SIGNED

Original Signed by
J. E. STALEY

TITLE

Area Superintendent

DATE

1-22-64

(This space for Federal or State office use)

APPROVED

APPROVED BY

TITLE

JAN 28 1964

DATE

CONDITIONS OF APPROVAL, IF ANY:

J. L. GORDON

ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

