

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.		

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Re-entry	7. Unit Agreement Name
2. Name of Operator Tenneco Oil Company	8. Farm or Lease Name Allen
3. Address of Operator Box 1031, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER C 660 FEET FROM THE North LINE AND 2310 FEET FROM THE West LINE, SECTION 14 TOWNSHIP 9-S RANGE 35-E NMPM.	10. Field and Pool, or Wildcat Bough (Permo-Penn)
15. Elevation (Show whether DF, RT, GR, etc.) 4130 GL	12. County Lea

### 16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input type="checkbox"/>	OTHER	Re-entry & completion <input checked="" type="checkbox"/>

### 17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

11-7-69

- Cleaned out old hole to 8663' inside cut off 7" casing.
- Set cement plug from 8259-7932 - Dressed off plug to 8187'.
- Sidetracked old hole at 8187' with Dynadrill.
- Drilled new 7-7/8" hole down beside old hole to 9860'.
- Set 5-1/2" 17# N-80 & J-55 casing @ 9860 and cemented with 195 sx. cement.
- Ran GRN log over bottom 600' hole & perforated one 1/2" jet shots @: 9750, 52, 54, 55, 56, 64, 65, 66, 67, 68, 69, 70, 72, 73, and 9774' - a total of 15 shots.
- Acidized above perms with 1000 gal. 15% HCl acid.
- Ran tubing and hydraulic pumping equipment.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>W. L. Hatfield</u>	TITLE <u>Production Clerk</u>	DATE <u>12-8-69</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>DEC 11 1969</u>
CONDITIONS OF APPROVAL, IF ANY:		