

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

APR 7 AM 9:25

COMPANY Cactus Drilling Company, Box 1826, Hobbs, N.M.

(Address)

LEASE Sunray-State "A" WELL NO. 2 UNIT H S 2 T 9 S R 36 E

DATE WORK PERFORMED March 26, 1959 POOL Allison Penn

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other

Detailed account of work done, nature and quantity of materials used and results obtained.

Drilled 17" hole to 360 feet. Ram and set 13 3/8" casing to 357.8 feet, cementing with 400 sacks, circulated out to surface. Waited on cement 24 hours, pressured up to 1000 pounds for 30 minutes, logging no pressure decrease. Drilled out and drilled ahead.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by

(Company)

OIL CONSERVATION COMMISSION

Name

Title

Date

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name

Position

Company

Vice-President

Cactus Drilling Company