

Attachment - 9-331a

Gulf Oil Corporation - Federal Mills No. 1-C, Sec. 11, T-9-S, R-36-E

Swabbed in Perm. Returned Allison Perm to production. Abo standing pending DC order July 31, 1960.

The following work was done from January 16 through February 1, 1961. Closed CV at 9687'. Tested tbg w/1500# for 30 minutes. No drop. Opened CV at 9613'. Unlatched from receptacle. Pulled 2-7/8" tbg & Baker receptacle seal nipple. Ran 2-3/8" Hydril tbg w/Baker Model K pkr & receptacle seal nipples on bottom. Tube checked tbg w/5000#. Latched into receptacle at 9651'. Set Baker pkr at 8700' w/15,000# tension on tbg. Ran 8690' 2-7/8" Hydril tbg w/Baker Model K latch-in tool on bottom. Latched into Model K pkr. Set w/10,000# weight on pkr. Filled 2-3/8" tbg with fresh water. Tested w/2000# for 30 minutes. No drop. Opened Garrett CV at 9687' (Perm). Swabbed & well kicked off. Flowing, no gauge. Swabbed 2-7/8" tbg (Abo). Well kicked off and flowed 152 bbls oil, 6 bbls wtr 2-7/8" tbg 2 1/2/64" ck in 24 hours. GV 88 MCF. GOR 579.