

Santa Fe Pacific Well #7 - Crossroads Siluro Devonian - OBJECTIVE Perf & treat Add. pay.

2/23/67 - Cont'd

AIR 3.4 B/min, ISITP vac. Then sw 24 BAW + 50 BLSW + 161 BSW + 7 BNO/16 hrs,
10,200' FIH, Sli Sh Gas, sw 16 BF 1 hr.

2/24/67 Sw 40 BSW + trace oil in 2 hrs, 10,200' FIH, sl sh gas, Sw 20 BF 1 hr, S/C 99%
wtr - net BP - pulled tbg, pkr & BP - 1D Tbg

2/25/67 Ran 3½ tbg & Reda pump to 3067 w/ check valve @ 2920, bleeder valve @ 2854, rel
X-Perf Unit.

2/28/67 Testing

3/1/67 thru 3/18/67 Testing -

Production before W/O = 145 BNO + 2899 BSW

Production after W/O = 156 BNO + 2770 BSW = 24 hrs.