

COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
DATE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER		4. Indicate Type of Lease State ☐ Fee ☒
2. Name of Operator Mobil Oil Corporation		5. State Oil & Gas Lease No.
3. Address of Operator P. O. Box 633, Midland, Texas 79701		6. Unit Agreement Name
4. Location of Well UNIT LETTER <u>K</u> <u>1650</u> FEET FROM THE <u>West</u> LINE AND <u>1650</u> FEET FROM THE <u>South</u> LINE, SECTION <u>23</u> TOWNSHIP <u>9S</u> RANGE <u>36E</u> NMPM.		7. Name of Lease Name Santa Fe Pacific
15. Elevation (Show whether DF, RT, GR, etc.) 4036' IF		8. Well No. 8
		9. Field and Pool, or Well Unit Crossroads Development
		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	

SANTA FE PACIFIC #8, Crossroads Dev Fld, Lea Co, N.M. OBJECTIVE: Check for csg leak & repair, treat well to improve production. AFE 2624 - Mobil Intr 100% - Est Cost \$2100.

10/5/67 12,231 TD, Dev (12,176-181) OH (12,192-231). MRU Paper Well Serv DD Unit, bled press off well, inst'l BOP, pulled 113 doubles of 2-7/8 tbg & SD for nite.

10/6 SANTA FE PACIFIC #8, 12,231 TD. Finish pulling tbg, pkr & pump, ran Howco ret BP & RTTS pkr on tbg, set BP @ 12,135, tested BP w/ 2000, 30 min/ok, displ oil w/ wtr. SD for nite. Prep to check for csg leak.

10/7 SANTA FE PACIFIC #8, 12,231 TD. Tested 5 1/2" liner from 12,125 back to 4950 w/ 3000#/ok, no leak, press up on 8-5/8 csg, leaked back into surface csg, pulled tbg & pkr, SD for nite, prep to remove wellhead & check for leak.

10/9 Remove wellhead, inst'l 8" BOP & spool, ran RTTS pkr, tested 8-5/8 csg to 2000#, found leak in 8-5/8 csg in slip area, remove BOP's & spool, attempted to weld csg to fix leak, weld would not hold, prep to cut csg off & repair.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jack Day TITLE Authorized Agent DATE 1-15-68
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: