

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

DEC 15 11 33 AM '65

|                                               |                                         |
|-----------------------------------------------|-----------------------------------------|
| 5a. Indicate Type of Lease                    |                                         |
| State <input type="checkbox"/>                | Fee <input checked="" type="checkbox"/> |
| 5. State Oil & Gas Lease No.                  |                                         |
| 7. Unit Agreement Name                        |                                         |
| 8. Form or Lease Name                         |                                         |
| U. D. Sawyer                                  |                                         |
| 9. Well No.                                   |                                         |
| 1 SWD                                         |                                         |
| 10. Field and Pos., or Wildcat                |                                         |
| Crossroads                                    |                                         |
| 11. Elevation (Show whether DF, RT, CR, etc.) |                                         |
| 4045                                          |                                         |
| 12. County                                    | Lea                                     |

NOTICES AND REPORTS ON WELLS

(THIS FORM IS TO BE USED TO REPORT ON ANY WELL WHICH IS TO BE ABANDONED OR PLUG BACK TO A DIFFERENT RESERVOIR. SEE INSTRUCTIONS FORM C-103 FOR SUCH PROPOSALS.)

FEET FROM THE East LINE AND 600 FEET FROM  
TOWNSHIP 9-S RANGE 36-E N 40M.

State Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

CHANGE PLANS ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER ☐

(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting, any proposed

174 & 184, N-80 & J-55 Liner @ 12700' w/Daker Triple X Cement Shoes  
Liner 4448'. Cemented by WMC w/1250 sax trinity lite wt + 100  
floccal/sax. Cement job complete 11:45 A.M. 12/1/65.  
120 24 hrs. No Cement on top of liner @ 4448'. Tested top of liner

and comply to the best of my knowledge and belief.

E. J. Kerner

TITLE Group Supervisor

DATE 12-14-65

TITLE

DATE