

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPlicate
(Other instructions on
reverse side)

Form approved,
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.

MM-02167

6. IF INDIAN ALLOTTEE OR TRUSTE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hobbit Federal

9. WELL NO.

1

10. BIRTH AND DEATH OF WELL OWNER

Allison (Penn)

11. SEC. T. R. M. FOR DIST. AND SURVEY OR AREA

Sec. 3-9-37E

12. COUNTY OR PARISH, STATE

Lea

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL GAS WELL OTHER
2. NAME OF OPERATOR
David Fasken
3. ADDRESS OF OPERATOR
608 First National Bank Bldg. Midland, Texas
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
Unit D 560' FWL and 760' FWL

14. PERMIT NO. 15. REVISIONS (Show whether DE, RE, OR, etc.)

4028 Prod.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

STOPPING WATER

WATER SHUT-OFF

REPAIRING WELL

FRACURE TREAT

STOPPING COST

FRACURE TREATMENT

ALTERING Casing

SHOULDER ADJUST

EXPANSION

SHOULDER ADJUSTING

ABANDONMENT

REPAIR WELL

STOPPING Casing

(Other)

(Other)

Note: Report results of multiple completion or Well Completion or Report (H, R, Report and Log Table)

17. DESCRIBE (with sketches, if necessary) the work done on this well, including the location, depth, and other details for all markers and zones pertinent to this work.

Plugging and abandon as follows:

1. Spotted 20 sack plug on top of wiper plug in 4 1/2" casing at 9582' (Producing Perforations were 9669-75) Plug did not fall.
2. Set a cast iron bridge plug in 4 1/2" csg. at 9400' and placed 2 sacks (22') cement on top.
3. Shot pipe off at 2523' and spotted 35 sacks plug from 2523' to 2420'.
4. Pulled stretch in 8-5/8" csg. Csg. jumped loose at about 190 feet. Could not screw back on.
5. Spotted 50 sacks cement from 255' up to 155'.
6. Set 10 sacks surface plug in top of 13-5/8" casing and placed permanent marker on top.

Well P & A 12-2-68

18. I hereby certify that the foregoing is true and correct.

SIGNED *Robert H. Gage*

TITLE Agent

DATE 12-2-68

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED DATE

*See Instructions on Reverse Side

DEC 10 1968
J. J. Gibson
DISTRICT ENGINEER

enclosure