

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

1108 FIDELITY UNION LIFE BLDG.
JUL 25 1 03 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG - 124

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole	7. Unit Agreement Name
2. Name of Operator THE WIL-Mc OIL CORP.	8. Farm or Lease Name White State
3. Address of Operator 1108 Fidelity Union Life Building, Dallas, Texas	9. Well No. 1
4. Location of Well UNIT LETTER H , 671.1 FEET FROM THE East LINE AND 1953 FEET FROM North LINE, SECTION 15 TOWNSHIP 10S RANGE 32E NMPM.	10. Field and Pool, or Wildcat Mescalero, San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4326.3 GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Drilled to a total depth of 4473. Conditioned hole
2. Ran 140 joints of 4½", 9.5#, J-55 casing set at 4471'
3. Cemented with 200 sacks regular neat cement, plug down @ 5:00 A.M.(11/27/62)
4. Waited on cement 24 hours. Pressure tested casing to 1000 psi for 30 minutes. Held o.k.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul B. McCully	TITLE Executive Vice-President	DATE July 25, 1966
APPROVED BY [Signature]	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		