

NUMBER OF COPIES RELIEVED	
DISTRIBUTION	
SALES	
FIELD	
LOGS	
LAND OFFICE	
TRANSPORTER	
REGISTRATION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

8 14

Name of Company <b>Great Western Drilling Company</b>		Address <b>Box 1659, Midland, Texas</b>	
Lease <b>ODC "D"</b>	Well No. <b>1</b>	Unit Letter <b>L</b>	Section <b>3</b>
Date Work Performed <b>2-27-63</b>		Pool <b>Allison-Pennsylvanian Ext.</b>	Township <b>9-S</b>
		County <b>Lea</b>	Range <b>37-E</b>

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

269' of new 10 3/4" 32.75# casing was circulated with 250 sacks of cement from 285'. After 12 hrs. a pressure of 800 PSI was applied at the surface. There was no pressure drop. Drilling will be resumed after the well is properly connected.

Witnessed by <b>J. I. Dooley</b>	Position <b>Rig Supr.</b>	Company <b>Loffland Brothers</b>
-------------------------------------	------------------------------	-------------------------------------


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

### ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name <b>O.H. Crews</b>		
Title	Position <b>Administrative Coordinator</b>		
Date	Company <b>Great Western Drilling Company</b>		