

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION, C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

FEB 14 1 04 PM '67

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-2654	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Stoltz & Company - Clark		8. Farm or Lease Name Christensen State
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico		9. Well No. 1
4. Location of Well UNIT LETTER L , 1980 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 16 TOWNSHIP 11 S RANGE 33 E NMPM.		10. Field and Pool, or Wildcat North Bagley
15. Elevation (Show whether DF, RT, GR, etc.) 4264.7 GR		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 1/31/67. Ran 13 3/8" 48# H-40 casing to 325 and cemented with 400 sacks Incor 2% Calcium Chloride. Plug down 4:00 A.M. 2/1/67. Cement circulated. WOC 18 hours and pressure tested with 600# for 30 minutes, test O.K.

Ran 8 5/8" 24# & 32# J-55 casing to 3750 and cemented with 200 sacks Pozmix 2% Calcium Chloride. Plug down 5:45 P.M. 2/4/67. WOC 18 hours and pressure tested with 1000# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. L. Smyth TITLE Agent DATE 2/14/67

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: